

CA20W

Z1

-22H101

#115K

115

COPY FOR MR. J. ALLAN ROSS



HYDRO-ELECTRIC INQUIRY COMMISSION

ENGINEERING DATA

THE QUEENSTON-CHIPPAWA POWER DEVELOPMENT


CHAPTER "K"—COSTS

ANALYSIS OF ESTIMATES

PART II—APPENDICES

WALTER J. FRANCIS & COMPANY

CONSULTING ENGINEERS



Digitized by the Internet Archive
in 2023 with funding from
University of Toronto

<https://archive.org/details/31761119698009>

TABLE OF CONTENTS

Analysis of Estimated Costs (Appendices Section)

Page No.	Subject	Page
	CHAPTER K.	
I.	Estimate No. 1, 1917, for power project	I-1 to I-4
II.	Estimate No. 2, 1917, for power project	II-1 to II-4
III.	Estimate No. 3, 1917, for power project	III-1 to III-4
IV.	Estimate for 100,000 horse-power, Canal Project	IV-1 to IV-4
V.	Estimate for 100,000 horse-power, Canal Project	V-1 to V-4
VI.	Estimate for 100,000 horse-power, Canal Project	VI-1 to VI-4
VII.	Estimate for 100,000 horse-power, Canal Project	VII-1 to VII-4
VIII.	Estimate for 100,000 horse-power, Canal Project	VIII-1 to VIII-4
IX.	Estimate for 100,000 horse-power, Canal Project	IX-1 to IX-4
X.	Estimate for 100,000 horse-power, Canal Project	X-1 to X-4
XI.	Estimate for 100,000 horse-power, Canal Project	XI-1 to XI-4
XII.	Estimate for 100,000 horse-power, Canal Project	XII-1 to XII-4
XIII.	Estimate for 100,000 horse-power, Canal Project	XIII-1 to XIII-4
XIV.	Estimate for 100,000 horse-power, Canal Project	XIV-1 to XIV-4
XV.	Estimate for 100,000 horse-power, Canal Project	XV-1 to XV-4
XVI.	Estimate for 100,000 horse-power, Canal Project	XVI-1 to XVI-4
XVII.	Estimate for 100,000 horse-power, Canal Project	XVII-1 to XVII-4
XVIII.	Estimate for 100,000 horse-power, Canal Project	XVIII-1 to XVIII-4
XIX.	Estimate for 100,000 horse-power, Canal Project	XIX-1 to XIX-4
XX.	Estimate for 100,000 horse-power, Canal Project	XX-1 to XX-4
XXI.	Estimate for 100,000 horse-power, Canal Project	XXI-1 to XXI-4
XXII.	Estimate for 100,000 horse-power, Canal Project	XXII-1 to XXII-4
XXIII.	Estimate for 100,000 horse-power, Canal Project	XXIII-1 to XXIII-4
XXIV.	Estimate for 100,000 horse-power, Canal Project	XXIV-1 to XXIV-4
XXV.	Estimate for 100,000 horse-power, Canal Project	XXV-1 to XXV-4
XXVI.	Estimate for 100,000 horse-power, Canal Project	XXVI-1 to XXVI-4
XXVII.	Estimate for 100,000 horse-power, Canal Project	XXVII-1 to XXVII-4
XXVIII.	Estimate for 100,000 horse-power, Canal Project	XXVIII-1 to XXVIII-4
XXIX.	Estimate for 100,000 horse-power, Canal Project	XXIX-1 to XXIX-4
XXX.	Estimate for 100,000 horse-power, Canal Project	XXX-1 to XXX-4
XXXI.	Estimate for 100,000 horse-power, Canal Project	XXXI-1 to XXXI-4
XXXII.	Estimate for 100,000 horse-power, Canal Project	XXXII-1 to XXXII-4
XXXIII.	Estimate for 100,000 horse-power, Canal Project	XXXIII-1 to XXXIII-4
XXXIV.	Estimate for 100,000 horse-power, Canal Project	XXXIV-1 to XXXIV-4
XXXV.	Estimate for 100,000 horse-power, Canal Project	XXXV-1 to XXXV-4
XXXVI.	Estimate for 100,000 horse-power, Canal Project	XXXVI-1 to XXXVI-4
XXXVII.	Estimate for 100,000 horse-power, Canal Project	XXXVII-1 to XXXVII-4
XXXVIII.	Estimate for 100,000 horse-power, Canal Project	XXXVIII-1 to XXXVIII-4
XXXIX.	Estimate for 100,000 horse-power, Canal Project	XXXIX-1 to XXXIX-4
XL.	Estimate for 100,000 horse-power, Canal Project	XL-1 to XL-4
XLI.	Estimate for 100,000 horse-power, Canal Project	XLI-1 to XLI-4
XLII.	Estimate for 100,000 horse-power, Canal Project	XLII-1 to XLII-4
XLIII.	Estimate for 100,000 horse-power, Canal Project	XLIII-1 to XLIII-4
XLIV.	Estimate for 100,000 horse-power, Canal Project	XLIV-1 to XLIV-4
XLV.	Estimate for 100,000 horse-power, Canal Project	XLV-1 to XLV-4
XLVI.	Estimate for 100,000 horse-power, Canal Project	XLVI-1 to XLVI-4
XLVII.	Estimate for 100,000 horse-power, Canal Project	XLVII-1 to XLVII-4
XLVIII.	Estimate for 100,000 horse-power, Canal Project	XLVIII-1 to XLVIII-4
XLIX.	Estimate for 100,000 horse-power, Canal Project	XLIX-1 to XLIX-4
L.	Estimate for 100,000 horse-power, Canal Project	L-1 to L-4

INDEX TO CHAPTER K.

Analysis of Estimates Section (Appendices Section)

Appendix No.	Subject	Page
	Memorandum regarding Appendices	1
I.	Estimate No. 1, 100,000 Horse-power	I-a to I-g
II.	Estimate No. 1, 200,000 Horse-power	II.
III.	Estimate No. 2, 300,000 Horse-power	III-a to III-z
IV.	Estimate for 200,000 Horse-power, Canal Project ...	IV.
V.	Estimate for 150,000 Horse-power, Canal Project ...	V.
VI.	Estimate for 300,000 Horse-power, Canal Project, Douglass prices	VI-a to VI-m
VII.	Estimate for 300,000 Horse-power, Tunnel Project ..	VII.
VIII.	Estimate for 200,000 Horse-power, Tunnel Project ..	VIII.
IX.	Estimate for 150,000 Horse-power, Tunnel Project ..	IX.
X.	Estimate for 300,000 Horse-power, Tunnel and Canal Project	X-a to X-b
XI.	Estimate for 200,000 Horse-power, Tunnel and Canal Project	XI-a to XI-b
XII.	Estimate for 150,000 Horse-power, Tunnel and Canal Project	XII-a to XII-b
XIII.	Estimate No. 2-A for 300,000 Horse-power, Canal Project	XIII.
XIV.	Cooper Estimates, (six)	XIV-a to XIV-c
XV.	Stuart and Kerbaugh Estimates (six)	XV-a to XV-d
XVI.	Estimate for Project as built, using 1916 prices ..	XVI-a to XVI-c
XVII.	Estimate for Project as designed in 1917, using 1916 prices	XVII-a to XVII-c
XVIII.	Estimate for five units complete	XVIII.
XIX.	Estimate for nine units complete	XIX.
XX.	Estimate for ten units complete	XX.
XXI.	H. E. P. C. Acct. Dept. Cost Record to March 31st, 1922	XXI-a to XXI-e

Chapter K.

COSTS

Walter J. Francis

The part of Chapter K called "Analysis of Estimates" is divided into two sections for convenience of reference. The first section contains the text. The second section is included herewith, and is composed of twenty-one appendices all referred to in the text above mentioned.

COPY

Walter J. Francis

Consulting Engineer.

Toronto, February 9th, 1923.

ESTIMATE NO. 1.Queenston-Chippawa Power Development100,000 Horse-power InstallationCanal Project

Sheet 1

Item	Quantity	Unit Price	Capital Cost	Maintenance and Dep.	Annual Cost
<u>Ice Fender at Hog Island</u>					
L. L. Pine	15.2 M	\$70.00	924 ...	10 ...	92
Cedar	24.0 M	80.00	1,920 ...	10 ...	192
Spruce	2.75 M	40.00	110 ...	10 ...	11
Str. Steel	45,937 lbs.05	2,297 ...	4 ...	92
Bolts, etc.	4,456 lbs.025	110 ...	5 ...	5
Railing	400 lin. ft.	1.50	600 ...	3 ...	18
Concrete Pins	155 cu. yds.	10.00	1,550 ...	1/4 ...	39
Excavation	550 cu. yds.	1.60	880 ...	- ...	-
Unwatering, etc.	-	-	1,608 ...	- ...	-
(All for 300,000 H.P.)					
Sub-total			<u>\$9,992</u>		<u>\$449</u>

Canal in Earth

Dredging	1,125,000 cu. yds.20	225,000 ...	1/8 ...	281
Right-of-way	90 ac.	150.00	13,500 ...	- ...	-
Fencing	3 miles	150.00	450 ...	10 ...	45
(All for 100,000 H.P.)					
Sub-total			<u>\$238,950</u>		<u>\$321</u>

Control Works

Earth Excavation	55,000 cu. yds. ..	.30	16,500 ...	1/8 ...	20
Rock Excavation	400 cu. yds. ...	1.25	500 ...	- ...	-
Mass Concrete	2,900 cu. yds. ...	6.00	17,400 ...	1/4 ...	44
Rein. Concrete	139 cu. yds. ...	15.00	2,085 ...	1/4 ...	5
Stop Logs, etc.	72 M	70.00	5,040 ...	10 ...	504
Piling, etc.	4 M	40.00	160 ...	10 ...	16
Railing	700 ft.	1.75	1,225 ...	3 ...	37
Miscellaneous	-	-	1,000 ...	- ...	-
Unwatering	-	-	515 ...	1/4 ...	1
Flame Control	-	-	500 ...	- ...	-
(All for 300,000 H.P.)					
Sub-total			<u>\$44,925</u>		<u>\$627</u>

ESTIMATE NO. 1. (continued)

Sheet 2

Item	Quantity	Unit Price	Capital Cost	Maintenance and Dep.	Annual Cost
<u>Canal in Rock</u>					
Rock Excavation	2,576,580 cu. yds.	1.00 ...	2,576,580 ...	- ..	-
Earth Excavation	5,856,090 cu. yds.	.30 ...	1,756,827 ...	1/8 ..	2,196
Right-of-way	280 ac.	500.00 ...	140,000 ...	- ..	-
Fencing	7 miles	150.00 ...	1,050 ...	10 ..	105
(All for 300,000 H.P.)					
Sub-total			<u>\$4,474,457</u>		<u>\$2,301</u>
<u>Regulating Flume</u>					
Right-of-way	140 ac.	500.00	70,000 ...	- ...	-
Fencing	7 miles	150.00	1,050 ...	10 ...	105
Gross Conduit	-	-	12,000 ...	1/8 ...	15
(All for 300,000 H.P.)					
Sub-total			<u>\$83,050</u>		<u>\$120</u>
<u>Whirlpool Storage</u>					
Right-of-way	16 ac.	150.00	2,400 ...	- ...	-
Right-of-way	22 ac.	150.00	3,300 ...	- ...	-
Fencing	-	-	2,400 ...	10 ...	240
(All for 300,000 H.P.)					
Sub-total			<u>\$8,100</u>		<u>\$240</u>
<u>Forebay</u>					
Earth Excavation	63,000 cu. yds. ..	.25	15,750 ...	1/8 ...	20
Rock Excavation	347,000 cu. yds. .	1.00	347,000 ...	- ...	-
Mass Concrete	6,000 cu. yds. ...	6.00	36,000 ...	1/4 ...	90
Right-of-way	5 ac.	500.00	2,500 ...	- ...	-
(All for 300,000 H.P.)					
Sub-total			<u>\$401,250</u>		<u>\$110</u>
<u>Headworks Sub-structure</u>					
Rock Excavation	32,000 cu. yds.	1.25	40,000 ...	- ...	-
Mass Concrete	10,000 cu. yds.	6.00	60,000 ...	1/4 ...	150
Rack Structure	260,000 lbs.05	13,000 ...	5 ...	650
Stoney Gates	-	-	10,000 ...	5 ...	500
(All for 300,000 H.P.)					
Sub-total			<u>\$123,000</u>		<u>\$1,300</u>

ESTIMATE No. 1 (continued)

Sheet 3

Item	Quantity	Unit Price	Capital Cost	Mainten- ance and Rep.	Annual Cost
------	----------	------------	--------------	------------------------------	----------------

Headworks Super-structure

Brickwork	100 M	30.00	3,000	1/4 ...	7
Cut Stone	500 cu. yds.	15.00	7,500	1/4 ...	18
Steel	860,000 lbs.05	18,000	4 ...	720
Concrete	300 cu. yds.	6.00	1,800	1/4 ...	4
Boof & Sundries	-	-	5,000	5 ...	250
(All for 300,000 H.P.)					
Sub-total			<u>\$35,300</u>		<u>\$999</u>

Headworks Auxiliaries

Emergency Gate	-	-	6,000	3 ...	180
Crane	-	-	1,000	5 ...	50
Miscellaneous	-	-	1,500	5 ...	75
(All for 100,000 H.P.)					
Sub-total			<u>\$8,500</u>		<u>\$305</u>

Ice Chute

Tunnel Rock	500 cu. yds.	5.00	2,500	- ...	-
Concrete Lining	250 cu. yds.	15.00	3,750	1/4 ...	9
Open Trench Excava.	640 cu. yds.	1.25	1,050	- ...	-
Open Trench Lining ...	450 cu. yds.	6.00	2,700	1/4 ...	7
Anchor Block	16 cu. yds.	6.00	100	1/4 ...	-
Stop Logs, Steel	-	-	1,000	5 ...	50
Stop Logs, Wood	1 M	70.00	70	10 ...	7
Steel Lining	100,000 lbs.04	4,000	5 ...	200
Fender	-	-	1,000	5 ...	50
Cleaning Slope	-	-	8,000	- ...	-
(All for 600,000 H.P.)					
Sub-total			<u>\$24,170</u>		<u>\$323</u>

Penstock Shafts

Excavation 300,000 H.P. 15,000 cu. yds.	8.00 ...	120,000	- ...	-
Concrete Lining,				
100,000 H.P.	-	6.50 ...	15,000	1/4 ... 37
Steel Lining,				
100,000 H.P.	500,000 lbs.05 ...	50,000	4 .. 1,200
Sub-total			<u>\$165,000</u>	<u>\$1,237</u>

ESTIMATE NO. 1. (continued)

Sheet 4

Item	Quantity	Unit Price	Capital Cost	Maintenance and Dep.	Annual Cost
<u>Penstock Tunnels</u>					
Excavation 300,000 H.P.	-	5.50	66,000	-	-
Concrete Lining					
100,000 H.P.	-	6.50	10,500	1/4	26
Steel Lining					
100,000 H.P.	880,000 lbs.	.05	44,000	4	1,760
Timbering	-	-	10,000	5	500
		Sub-total	\$130,500		\$2,286

Exciter Penstock

Penstock Steel	-	.05	4,500	4	180
Excavation	-	1.50	4,000	-	-
Concrete	-	10.00	3,000	1/4	7
Gates & Motor	-	-	2,000	5	100
Racks	-	.05	250	5	12
(All for 600,000 H.P.)		Sub-total	\$13,750		\$299

Power House Sub-structure

Excavation	340,000 cu.yds.	.50	170,000	-	-
Concrete	16,790 cu.yds.	8.00	150,000	1/4	375
Unwatering	-	-	20,000	-	-
(All for 300,000 H.P.)		Sub-total	\$340,000		\$375

Power House Super-structure

Superstructure					
100,000 H.P.	-	-	150,000	2	3,000
Cranes,					
600,000 H.P.	-	-	100,000	4	4,000
		Sub-total	\$250,000		\$7,000

ESTIMATE NO.1. (continued)

Sheet 5

Item	Quantity	Unit Price	Capital Cost	Maintenance and Dep.	Annual Cost
<u>Hydraulic Equipment</u>					
Main Turbines	100,000 H.P.	3.50	350,000	3 ..	10,500
Feeder Connections ...	-	-	5,000	4 ..	200
Auxiliary Equipment ..	-	-	75,000	5 ..	3,750
Exciter Turbine	3,000 H.P.	8.00	24,000	4 ..	960
(All for 100,000 H.P.)		Sub-total	<u>\$454,000</u>		<u>\$15,410</u>
<u>Electrical Equipment</u>					
Main Generators	100,000 H.P.	5.50	550,000	4 ..	22,000
Exciter Generator	3,000 H.P.	9.00	27,000	6 ..	1,620
Switching, etc.	-	-	200,000	2 ..	4,000
(All for 100,000 H.P.)		Sub-total	<u>\$777,000</u>		<u>\$27,620</u>
<u>Bridges</u>					
10-ft. Farm Bridges ..	7	-	27,000	5 ..	1,350
16-ft. Highway Bridges	7	-	30,000	5 ..	1,500
20-ft. Highway Bridges	1	-	6,000	5 ..	300
S.Tr. Railway Bridges.	3	-	24,000	5 ..	1,200
D.Tr. Railway Bridges.	1	-	26,000	5 ..	1,300
(All for 100,000 H.P.)		Sub-total	<u>\$113,000</u>		<u>\$5,650</u>
<u>Service Tunnel</u>					
Excavation	4,200 cu.yds. ..	4.00	16,800	- ..	-
Lining & Partitions ..	2,000 cu.yds. ..	10.00	20,000	1/4 ..	50
Miscellaneous	-	-	400	- ..	-
(All for 600,000 H.P.)		Sub-total	<u>\$37,200</u>		<u>\$50</u>
Moving Poles, Towers, Ac. -	-	-	15,000	- ..	-
(For 300,000 H.P.)		Sub-total	<u>\$15,000</u>		
Total			<u>\$7,747,151</u>		<u>\$67,022</u>
Engineering and Contingencies 25%			<u>1,936,787</u>		
Total Carried Forward			<u>\$9,683,938</u>		<u>\$67,022</u>

ESTIMATE NO.1. (continued)

Sheet 6

Item	Quantity	Unit Price	Capital Cost	Maintenance and Dep.	Annual Cost
Brought forward			\$9,683,936		\$67,022
Interest during construction, 7½%			726,295		
Operation and Administration					100,000
Interest, 5%					520,512
Sinking Fund, 1.5%					187,384
Insurance and Sundries					50,000
Grand Total			\$10,410,233		\$924,918
Cost per horse-power installed			\$104.10		\$9.25

COPY

Basis of Estimate No.1.

1. - Protection against ice only at Chippawa, the lower channel between Hog Island and shore providing water when permanent work is placed for extension.
2. - No dredging in Welland River. Present section assumed sufficient.
3. - Dredge for 100,000 horse-power installation from Montrose to mouth of rock canal (about Station #84).
4. - Permanent control works at mouth of rock canal for 300,000 horse-power.
5. - Rock canal for 300,000 horse-power installed.
6. - Purchase full right-of-way for 300,000 horse-power.
7. - No regulating flume excavation.
8. - No artificial storage.

Basis of Estimate No.1. (continued)

9. - Highway and railway bridges built for extension at time flume is added,
i.e., 300,000 horse-power.
10. - Forebay excavation for 300,000 horse-power.
11. - Sufficient excavation made in storage to provide safe location of
concrete wall separating storage from canal.
12. - Retaining wall along International Railway where needed.
13. - Substructure for 300,000 horse-power installed at Head House.
14. - Superstructure for 300,000 horse-power installed at Head House.
15. - Cranes for all possible future purposes, i.e., 600,000 horse-power at
Head House.
16. - Service tunnel, hot air, elevator and duct lines for 600,000 horse-power.
17. - One complete lined shaft and tunnel for 100,000 horse-power.
18. - Two shafts and tunnels excavated only for 300,000 horse-power.
19. - Ice shaft for 600,000 horse-power.
20. - Substructure and tail race for 300,000 horse-power.
21. - Exciter penstock and shaft for 600,000 horse-power.
22. - Superstructure for 100,000 horse-power - Power House.
23. - Hydro-electric installation for 100,000 including cranes for 600,000
horse-power.
24. - Towers and poles of power lines moved for 300,000 horse-power, etc.

ESTIMATE NO. 1.Queenston-Chippawa Power Development100,000 Horse-power and 200,000 Horse-power InstallationCanal Project

January 5, 1916.

Item	C o s t	
	100,000 H.P.	200,000 H.P.
Ice Fender	\$ 9,999.00	
Welland River		\$ 224,000.00
Canal in Earth	238,950.00	112,250.00
Auxiliaries	8,500.00	8,000.00
Control Works	44,925.00	
Canal in Rock	4,474,457.00	
Regulating Flume	83,050.00	
All Storage	8,100.00	
Forebay	401,250.00	
Headworks, Sub-structure	123,000.00	
Headworks, Super-structure	35,200.00	
Ice Chute	24,170.00	
Penstock Shaft Excavation	120,000.00	
Concrete Lining	18,000.00	15,000.00
Steel Lining	30,000.00	
Excavation Penstock Tunnel	76,000.00	
Concrete Lining	10,500.00	10,500.00
Steel Lining	44,000.00	44,000.00
Exciter Penstock	13,750.00	
Power House Sub-structure	340,000.00	
Power House Super-structure	250,000.00	175,000.00
Hydraulic Equipment	454,000.00	400,000.00
Generators	577,000.00	500,000.00
Switching	200,000.00	200,000.00
Bridges	113,000.00	220,000.00
Service Tunnel	37,200.00	
Moving Poles	15,000.00	
Total	\$ 7,747,151.00	\$2,028,750.00
Engineering and Contingencies - 25% ..	1,936,787.00	509,687.50
Total	\$ 9,683,938.00	\$2,548,437.50
Interest during Construction - 7% ..	726,295.00	191,132.80
Add for 100,000 H.P. additional	-	10,410,233.00
Grand Total	\$10,410,233.00	\$13,149,803.30

ESTIMATE NO. 2.Queenston-Chippawa Power DevelopmentSummary of Estimated Quantities and Cost
300,000 Horse-power InstallationCanal Project

Revised November 27, 1917.

Intake	\$	973,700.00
Canal - Welland River Division	\$	533,394.00
Earth Division		1,535,603.00
Transition Earth to Rock		47,158.00
Rock Division No. 1		4,328,165.00
Transition Rock to Whirlpool		47,648.00
Whirlpool Division		715,092.00
Transition Whirlpool to Rock		53,120.00
Rock Division No. 2		885,234.00
Forebay		399,874.00
Right-of-way		600,000.00
		9,145,196.00
Bridges - Highway		293,203.00
Railway		317,120.00
		610,323.00
Gate House -		360,708.00
Penstocks - Exciter Penstock		18,530.00
No. 1		63,158.00
No. 2		63,586.00
No. 3		63,438.00
No. 4		66,000.00
No. 5		66,150.00
No. 6		68,325.00
		409,236.00
Power House - Substructure		959,850.00
Superstructure		690,300.00
		1,650,150.00
Hydraulic Equipment		1,768,000.00
Electrical Equipment		3,250,000.00
Miscellaneous		175,000.00
		\$18,352,313.00
Engineering and Contingencies - 25%		4,588,078.00
Interest During Construction - 7%		1,376,424.00
		<u>\$24,316,815.00</u>

Note: Earth Excavation estimated at 27 cents per cubic yard.
 Rock Excavation estimated at 93 cents per cubic yard.

and the amount to Mr. J. Allen Ross.

(page 1 of 2)

STATE OF NEW YORK
IN SENATE
January 1, 1914.

REPORT OF THE
COMMISSIONER OF THE LAND OFFICE

1913	1912	1911	1910	1909	1908	1907	1906	1905	1904	1903	1902	1901	1900	1899	1898	1897	1896	1895	1894	1893	1892	1891	1890	1889	1888	1887	1886	1885	1884	1883	1882	1881	1880	1879	1878	1877	1876	1875	1874	1873	1872	1871	1870	1869	1868	1867	1866	1865	1864	1863	1862	1861	1860	1859	1858	1857	1856	1855	1854	1853	1852	1851	1850	1849	1848	1847	1846	1845	1844	1843	1842	1841	1840	1839	1838	1837	1836	1835	1834	1833	1832	1831	1830	1829	1828	1827	1826	1825	1824	1823	1822	1821	1820	1819	1818	1817	1816	1815	1814	1813	1812	1811	1810	1809	1808	1807	1806	1805	1804	1803	1802	1801	1800	1799	1798	1797	1796	1795	1794	1793	1792	1791	1790	1789	1788	1787	1786	1785	1784	1783	1782	1781	1780	1779	1778	1777	1776	1775	1774	1773	1772	1771	1770	1769	1768	1767	1766	1765	1764	1763	1762	1761	1760	1759	1758	1757	1756	1755	1754	1753	1752	1751	1750	1749	1748	1747	1746	1745	1744	1743	1742	1741	1740	1739	1738	1737	1736	1735	1734	1733	1732	1731	1730	1729	1728	1727	1726	1725	1724	1723	1722	1721	1720	1719	1718	1717	1716	1715	1714	1713	1712	1711	1710	1709	1708	1707	1706	1705	1704	1703	1702	1701	1700	1699	1698	1697	1696	1695	1694	1693	1692	1691	1690	1689	1688	1687	1686	1685	1684	1683	1682	1681	1680	1679	1678	1677	1676	1675	1674	1673	1672	1671	1670	1669	1668	1667	1666	1665	1664	1663	1662	1661	1660	1659	1658	1657	1656	1655	1654	1653	1652	1651	1650	1649	1648	1647	1646	1645	1644	1643	1642	1641	1640	1639	1638	1637	1636	1635	1634	1633	1632	1631	1630	1629	1628	1627	1626	1625	1624	1623	1622	1621	1620	1619	1618	1617	1616	1615	1614	1613	1612	1611	1610	1609	1608	1607	1606	1605	1604	1603	1602	1601	1600	1599	1598	1597	1596	1595	1594	1593	1592	1591	1590	1589	1588	1587	1586	1585	1584	1583	1582	1581	1580	1579	1578	1577	1576	1575	1574	1573	1572	1571	1570	1569	1568	1567	1566	1565	1564	1563	1562	1561	1560	1559	1558	1557	1556	1555	1554	1553	1552	1551	1550	1549	1548	1547	1546	1545	1544	1543	1542	1541	1540	1539	1538	1537	1536	1535	1534	1533	1532	1531	1530	1529	1528	1527	1526	1525	1524	1523	1522	1521	1520	1519	1518	1517	1516	1515	1514	1513	1512	1511	1510	1509	1508	1507	1506	1505	1504	1503	1502	1501	1500	1499	1498	1497	1496	1495	1494	1493	1492	1491	1490	1489	1488	1487	1486	1485	1484	1483	1482	1481	1480	1479	1478	1477	1476	1475	1474	1473	1472	1471	1470	1469	1468	1467	1466	1465	1464	1463	1462	1461	1460	1459	1458	1457	1456	1455	1454	1453	1452	1451	1450	1449	1448	1447	1446	1445	1444	1443	1442	1441	1440	1439	1438	1437	1436	1435	1434	1433	1432	1431	1430	1429	1428	1427	1426	1425	1424	1423	1422	1421	1420	1419	1418	1417	1416	1415	1414	1413	1412	1411	1410	1409	1408	1407	1406	1405	1404	1403	1402	1401	1400	1399	1398	1397	1396	1395	1394	1393	1392	1391	1390	1389	1388	1387	1386	1385	1384	1383	1382	1381	1380	1379	1378	1377	1376	1375	1374	1373	1372	1371	1370	1369	1368	1367	1366	1365	1364	1363	1362	1361	1360	1359	1358	1357	1356	1355	1354	1353	1352	1351	1350	1349	1348	1347	1346	1345	1344	1343	1342	1341	1340	1339	1338	1337	1336	1335	1334	1333	1332	1331	1330	1329	1328	1327	1326	1325	1324	1323	1322	1321	1320	1319	1318	1317	1316	1315	1314	1313	1312	1311	1310	1309	1308	1307	1306	1305	1304	1303	1302	1301	1300	1299	1298	1297	1296	1295	1294	1293	1292	1291	1290	1289	1288	1287	1286	1285	1284	1283	1282	1281	1280	1279	1278	1277	1276	1275	1274	1273	1272	1271	1270	1269	1268	1267	1266	1265	1264	1263	1262	1261	1260	1259	1258	1257	1256	1255	1254	1253	1252	1251	1250	1249	1248	1247	1246	1245	1244	1243	1242	1241	1240	1239	1238	1237	1236	1235	1234	1233	1232	1231	1230	1229	1228	1227	1226	1225	1224	1223	1222	1221	1220	1219	1218	1217	1216	1215	1214	1213	1212	1211	1210	1209	1208	1207	1206	1205	1204	1203	1202	1201	1200	1199	1198	1197	1196	1195	1194	1193	1192	1191	1190	1189	1188	1187	1186	1185	1184	1183	1182	1181	1180	1179	1178	1177	1176	1175	1174	1173	1172	1171	1170	1169	1168	1167	1166	1165	1164	1163	1162	1161	1160	1159	1158	1157	1156	1155	1154	1153	1152	1151	1150	1149	1148	1147	1146	1145	1144	1143	1142	1141	1140	1139	1138	1137	1136	1135	1134	1133	1132	1131	1130	1129	1128	1127	1126	1125	1124	1123	1122	1121	1120	1119	1118	1117	1116	1115	1114	1113	1112	1111	1110	1109	1108	1107	1106	1105	1104	1103	1102	1101	1100	1099	1098	1097	1096	1095	1094	1093	1092	1091	1090	1089	1088	1087	1086	1085	1084	1083	1082	1081	1080	1079	1078	1077	1076	1075	1074	1073	1072	1071	1070	1069	1068	1067	1066	1065	1064	1063	1062	1061	1060	1059	1058	1057	1056	1055	1054	1053	1052	1051	1050	1049	1048	1047	1046	1045	1044	1043	1042	1041	1040	1039	1038	1037	1036	1035	1034	1033	1032	1031	1030	1029	1028	1027	1026	1025	1024	1023	1022	1021	1020	1019	1018	1017	1016	1015	1014	1013	1012	1011	1010	1009	1008	1007	1006	1005	1004	1003	1002	1001	1000	999	998	997	996	995	994	993	992	991	990	989	988	987	986	985	984	983	982	981	980	979	978	977	976	975	974	973	972	971	970	969	968	967	966	965	964	963	962	961	960	959	958	957	956	955	954	953	952	951	950	949	948	947	946	945	944	943	942	941	940	939	938	937	936	935	934	933	932	931	930	929	928	927	926	925	924	923	922	921	920	919	918	917	916	915	914	913	912	911	910	909	908	907	906	905	904	903	902	901	900	899	898	897	896	895	894	893	892	891	890	889	888	887	886	885	884	883	882	881	880	879	878	877	876	875	874	873	872	871	870	869	868	867	866	865	864	863	862	861	860	859	858	857	856	855	854	853	852	851	850	849	848	847	846	845	844	843	842	841	840	839	838	837	836	835	834	833	832	831	830	829	828	827	826	825	824	823	822	821	820	819	818	817	816	815	814	813	812	811	810	809	808	807	806	805	804	803	802	801	800	799	798	797	796	795	794	793	792	791	790	789	788	787	786	785	784	783	782	781	780	779	778	777	776	775	774	773	772	771	770	769	768	767	766	765	764	763	762	761	760	759	758	757	756	755	754	753	752	751	750	749	748	747	746	745	744	743	742	741	740	739	738	737	736	735	734	733	732	731	730	729	728	727	726	725	724	723	722	721	720	719	718	717	716	715	714	713	712	711	710	709	708	707	706	705	704	703	702	701	700	699	698	697	696	695	694	693	692	691	690	689	688	687	686	685	684	683	682	681	680	679	678	677	676	675	674	673	672	671	670	669	668	667	666	665	664	663	662	661	660	659	658	657	656	655	654	653	652	651	650	649	648	647	646	645	644	643	642	641	640	639	638	637	636	635	634	633	632	631	630	629	628	627	626	625	624	623	622	621	620	619	618	617	616	615	614	613	612	611	610	609	608	607	606	605	604	603	602	601	600	599	598	597	596	595	594	593	592	591	590	589	588	587	586	585	584	583	582	581	580	579	578	577	576	575	574	573	572	571	570	569	568	567	566	565	564	563	562	561	560	559	558	557	556	555	554	553	552	551	550	549	548	547	546	545	544	543	542	541	540	539	538	537	536	535	534	533	532	531	530	529	528	527	526	525	524	523	522	521	520	519	518	517	516	515	514	513	512	511
------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

Queenston-Chippawa Development Project.

Detailed Report on Canal Scheme, together with Discussion of Alternative Schemes of Development, with Estimates and Final Conclusions.

GOVERNING CONDITIONS.

The preliminary and ultimate scope of the Niagara Development project must be considered in connection with the following limiting and governing conditions.

1. Boundary Waters Treaty - Under the terms of Article V. of the Boundary Waters Treaty the diversion of water from the Niagara River for power purposes is limited to diversion from the actual channel of the river above the Falls.

2. Contractual Limitations - The agreement of 1892 between the Park Commissioners and the Canadian Niagara Power Company stipulates that no other parties shall have the right to use the water of the Niagara River for power purposes within the park limits, and that the Commissioners themselves shall not use the water in question for power purposes except for the requirements of the park. The agreement of 1899 between the same parties eliminates the monopoly clause and simply stipulates that the Commissioners themselves shall not use the water except for park purposes.

This latter clause is also incorporated in the Electrical Development

Company agreement of 1905.

In both of the above agreements the word "Park" wherever used, is defined as meaning the park "proper" within its original limit south of the Clifton House.

Both of the above agreements also cite the Park Commissioners as acting on behalf of the Province of Ontario.

It appears therefore that the Park Commissioners, as representing the Province of Ontario, cannot make use of park lands or riparian rights within the original limits of the park for any purpose connected with the development of power for general sale and distribution.

3. Maximum Head - On the assumption that the waste of power resulting from the present policy of using only a portion of the available head will no longer be tolerated, any scheme for future development must embrace the most effective possible utilization of the total difference in level between Lake Erie and Lake Ontario.

4. Adaptability for Extension - Assuming that the 500,000 horse-power or more now being wasted by the existing partial head development at Niagara and on the Niagara Peninsula, must be reclaimed in the not distant future, any new scheme involving the immediate use of such surplus of treaty water as is now available, must be so laid out that it can be effectively and economically extended to embrace the ultimate use of the total present treaty allotment of 36,000 second feet and also the surplus water available from the Welland Canal System.

5. Maximum Degree of Advantageous Use of Water - The rate at which

the Niagara power is now being absorbed on both sides of the boundary indicates that the time will inevitably come when the present treaty limitations must be removed, and both countries will divert every drop of water that physical conditions will permit. When this phase of development is reached, power will be so valuable that the installation of plant will no longer be based solely upon the continuous capacity obtainable under minimum flow conditions, but instead the fullest possible use must be made of large quantities of power over and above the minimum which will be periodically available during the higher stages of outflow from Lake Erie.

6. Capital Cost - Inasmuch as the ultimate demand for Niagara power will be primarily governed by the maximum amount of power capable of being produced, rather than by the cost per horse-power, the final choice of any one scheme of development, as between several physically feasible schemes, should not be influenced by the question of capital cost to any greater extent than to assure the possibility of selling the product of the preliminary installation at prices which will effectively meet competition, not only from other sources of hydraulic power, but from power produced by steam, oil and gas. Beyond this limitation, any moderate difference in capital cost should be disregarded in considering the merits of different schemes.

A block of power delivered to the switchboard at Niagara is of no real value to the Province apart from the value of the comforts, conveniences and commodities which this power can produce for the welfare of the individual citizen. The influence of Niagara power upon the wealth and prosperity

by water and
by canal

of the Province will therefore be measured by the maximum amount of power which can be ultimately produced and effectively utilized, and any scheme of development adopted should be that which conforms to this fundamental requirement to the greatest degree, within practicable limits of capital cost.

SCHEME OF DEVELOPMENT.

Condition 1, 2 and 3 above noted may be assumed to preclude the consideration of any scheme of development involving the diversion of water from the Niagara River below Chippawa or above Fort Erie.

Condition 4 naturally suggests using the natural channel of the Welland River to exercise the joint function of drawing water from the Niagara River and from the Welland Canal System.

This in turn leads to the consideration of connecting some point on the Welland River with Lake Ontario level by such type of artificial waterway as would best conform to the requirements 5 and 6. The choice of artificial waterway lies between an open canal and a pressure tunnel, preference being on the side of the open canal on account of its being naturally better capable of meeting the paramount conditions with regard to maximum utilisable capacity.

A preliminary investigation in the field, based upon the above premises, indicated the practicability of connecting a point on the Welland River about four miles west of its mouth, with a point on the Niagara River a short

distance above Queenston, the natural difference in level between these two points being normally about 315 feet.

An extensive series of surveys and borings was accordingly made which finally resulted in the laying out of the scheme of development shown on appended Plan "A". This scheme consists essentially of an intake structure at the mouth of the Welland River, the deepening of the natural channel of the Welland River to a point about four miles west of its mouth, and from thence an excavated canal 8.6 miles in length, to a forebay location on the edge of the gorge, a short distance above Queenston, from which point the water will be carried through steel penstocks to the turbines, which will be located in a power house in the bottom of the gorge.

Having in view the large and growing demand for power on the Niagara System, and the economy resulting from the installation of generating units of large capacity, it was decided to consider the installation of units of 50,000 H.P. capacity, and all studies in connection with the Queenston-Chippawa Development Scheme have been made upon that basis.

All preliminary studies in connection with this scheme were also based upon making the most efficient and economical use of the estimated surplus of 6,500 second feet of treaty water then considered available.

CANAL DESIGN.

The most vital feature of the installation as a whole was the design of the canal, and something over a year's time was consumed in an exhaustive study of this problem, which was finally solved by a more or less original

method of attack.

In October 1916 all data, calculations and studies in connection with the design of the canal were submitted to Mr. R. D. Johnson, Consulting Engineer, of New York City, for criticism and check.

Under date of February 1st, 1917, after four months of investigation, Mr. Johnson submitted his report which is appended hereto as Appendix 1.

Mr. Johnson's method of attacking the problem was essentially identical with the original method developed by the Commission Engineers, but he was able to introduce some refinements into his calculations which gave his final figures a somewhat greater degree of accuracy. In the case of the rock section of the canal, Mr. Johnson's figures indicate the advisability of fixing the low water velocity at six feet per second, and of so altering the width and depth of the section as to materially reduce the head loss at the expense of a slight increase in the amount of excavation.

Subsequent to the receipt of Mr. Johnson's report, the taking over of the Ontario Power Company interest by the Commission gave rise to the possibility of being able, within a reasonable time, to make use of 10,000 second feet of water in place of the 6,500 second feet previously considered available. The canal was therefore entirely re-designed for 10,000 second feet in accordance with Mr. Johnson's refined method, and in general accordance with the recommendations made by him in connection with the 6,500 second feet canal.

The discussion and analysis of the design of the 10,000 second foot canal is set forth in detail in Appendix 2.

CONSTRUCTION METHODS.

A careful study of construction methods in connection with the excavation of earth and rock in the canal was necessary by reason of certain existing conditions which would have a vital influence upon excavating cost. These conditions were, first, the availability of cheap electric power for operating construction plant; second, the large quantities of earth and rock to be removed, which made it possible to consider the use of excavating machinery of the heaviest type and largest capacity obtainable; and third, the unusually good facilities available for the disposal of spoil, within short hauling distance, along the crest of the Niagara escarpment.

Having the above conditions in mind, the Commission's Engineers spent several months in collecting and studying data in connection with the type of construction plant required. The operation of electric and steam driven excavating machinery was witnessed and studied in various parts of Canada and the United States and a large amount of information with reference to output, operating cost, working conditions, etc. was obtained and carefully analyzed.

The result of this investigation was, that in January 1917, when market conditions indicated that any further delay in the purchase of the plant would result in prohibitive prices and practically impossible delivery dates, the Commission's Engineers were immediately able to recommend for purchase the type of plant best suited for carrying on the projected work.

Practically all of the plant so purchased is now on the ground and a portion of it is in actual operation.

A detailed description of the construction plant, with views of portions of the same, is attached hereto under Appendix 3.

PROGRAMME OF OPERATIONS.

As the time necessary to complete the construction of the canal was considered to be the limiting factor in connection with the date of first delivery of power from the completed plant, this portion of the work was divided into four separate divisions for efficient administration and supervision, the details under this head being set forth in Appendix 4.

Careful consideration was also given to the sequence of operations in the various divisions so as to provide for the most efficient and economical means of carrying on the work, and to insure the earliest possible date of completion. The proposed programme of operations is set forth in detail in Appendix 5.

The progress schedule for the installation as a whole is set forth in Appendix 6. In connection with this schedule it will be noted that the date of final completion of work is October 1921, the canal being the limiting factor as above stated. When the 6,500 second foot canal project was under consideration it was estimated that the work could be completed by December 1920, and the construction plant was laid out and purchased on this basis. The extra ten months of time now estimated to be necessary to complete the work is due to the increased quantity of earth and rock excavation involved in the construction of the 10,000 second foot canal.

In working out this schedule the daily output of the excavating plant has been conservatively estimated according to the manufacturers' specifications, and furthermore, the estimated yearly output has been based upon 250 full working days, whereas with the electrically operated plant 300 full working days can reasonably be expected. In view of these facts, there is reasonable ground for hope that the date of completion may be materially advanced, and this hope will become a practical certainty if sufficient labour is available to handle two ten hour shifts to be operated continuously. This latter condition is not a desirable one from the standpoint of efficiency, and better and more economical results could be obtained by putting in additional excavating plant on day shift, and reducing night work to a minimum.

CAPITAL COST.

As regards estimates of capital cost, it is to be noted that the tremendous advance which has taken place during the period of the war in the cost of labour and material has necessitated a very material increase in all estimates made during the pre-war period. Fortunately, for reasons hereunder explained, this statement does not hold for the two main items of cost in connection with the scheme as a whole; namely, the cost of earth and rock excavation in the canal. Lacking definite knowledge, at the time, as to the extent to which the cost of rock and earth excavation in the canal would be affected by the use of the electric driven plant of large capacity, and in order to be on the safe side, all the earlier

estimates of cost in connection with the canal work were figured on the basis of unit costs for earth and rock excavation which would obtain if the ordinary type of steam driven excavation plant were used. On the basis of this assumption a net unit cost of 30¢ per cubic yard of earth and \$1.00 per cubic yard for rock was used in all preliminary estimates.

Owing to the fact that the construction plant has been purchased, and that construction work is now under way, it has recently been possible to compile an estimate of the unit cost of earth and rock excavation which is based on the actual installed cost of the construction plant, the actual existing rates for skilled and common labour, and a reasonably accurate knowledge of working conditions.

COPY

A detailed discussion and analysis of the cost of operating this plant, with corresponding costs per cubic yard of excavation, is set forth in Appendix 7.

The final figures for the net unit cost of earth and rock excavation as indicated by the above analysis may be considered as authoritative, and the safe basis upon which they have been derived is indicated by consideration of the following facts.

The main factor affecting unit cost is the volume of the output of excavated material. This output has been figured on the basis of a season of 250 working days, whereas, in view of the fact that electric operated excavating plant is largely independent of weather conditions as regards continuous operation, a season averaging not less than 300 working days can be anticipated.

All interest, depreciation and repair charges on construction plant are figured on a yearly basis, but the resulting unit costs are charged against 250 working days only in each year.

The disposal costs are figured on the basis of an average haul of six and one-half miles, which is considerably in excess of the average haul which will obtain under actual working conditions. An ample margin of safety is thus provided for in the matter of prompt and continuous train service for the efficient handling of excavated material.

Eighty-six per cent of the cost of all track and overhead construction has been charged direct into the unit cost of earth and rock, leaving a salvage value which is less than the ordinary market value of the reclaimable material entering into this portion of the construction.

In addition to a final 25% allowance for engineering and contingencies, a liberal allowance for administration and other overhead charges has been previously included in the individual items of the cost analysis.

The final result of this analysis is to show that earth and rock can be taken out for a net unit cost of 26.8¢ per yard and 97.3¢ per yard respectively, as against the unit prices of 30¢ per yard and \$1.00 per yard used in the original estimates.

It becomes evident therefore that by reason of the greatly increased efficiency of the plant to be used, as compared with ordinary construction plant, and the cheapness of electric power as compared with steam generated power, it will be possible to take earth and rock out of the canal at the present time as cheaply as it could have been taken out with the ordinary

type of steam driven plant under pre-war conditions.

As a matter of comparison, an estimate has been made of the probable cost of taking out earth in the canal under present conditions, using steam operated plant of the type which gave the best results in earth work on the Welland Canal. The details of this estimate are set forth in Appendix 8. It shows that under such conditions it would cost about 43¢ net per yard to take earth out of the canal with steam operated plant, as compared with 26.6¢ net per yard with electric operated plant.

Similar comparative figures have not been derived for rock excavation, but in Appendix 9 will be found a comparison of the cost of operating compressor plant by steam and by electric power. This estimate shows that the cost of producing the compressed air necessary for taking out the rock in the canal would be more than double what it will cost when produced by electric power.

In Appendix 10 is set forth the details of a recently compiled estimate of capital cost covering the 10,000 second foot canal and the installation of 300,000 electric horse-power complete, in units of 50,000 horse-power each.

In compiling the above estimate proper consideration has been given to recent and probable future advances in the cost of machinery, labor and materials, and each separate item of the estimate has been figured on a safe basis in regard to quantity and unit cost. Finally, to the total thus derived, an allowance of 32½% has been added for engineering and contingencies and interest during construction, making in all a gross total of \$24,317,000.00

for 200,000 electrical horse-power installed.

In Appendix 10 is also set forth the details of estimates covering the preliminary installation of 200,000 H.P. and 150,000 H.P. respectively. Both of these latter estimates include the total capital cost of those portions of the permanent works for 200,000 H.P. which must of necessity be constructed as part of the preliminary installation, whatever its capacity may be.

The general scheme of construction upon which the various above estimates were based is covered in Appendices 3, 4, and 5 and Plans referred to therein, together with attached Plans "F" and "G" showing a typical cross-section of the forebay and power house, and the proposed intake works at the mouth of the Welland River, respectively.

ALTERNATIVE SCHEMES OF DEVELOPMENT.

Supplementary Reports - In the opening paragraph of Mr. Johnson's report of February 1st (Appendix I) he states that the report in question does not contain any criticism of "the larger questions of judgment which have determined the choice of a canal instead of a tunnel". This statement appeared to indicate, on his part, a disposition to doubt the wisdom of adopting the open canal type of waterway in preference to a pressure tunnel, and to clear up any element of uncertainty which might exist in this regard, it was thought advisable to give Mr. Johnson an opportunity to submit his ideas in a supplementary report, which he was accordingly requested to prepare.

At the same time it was considered advisable to have the opinion of an experienced contracting engineer with regard to the practical construction features of the problem, and the comparative costs involved. This commission was intrusted to Mr. A. C. Douglass, Contracting Engineer, of Niagara Falls, N.Y.

Mr. Douglass was qualified to report authoritatively with regard to this matter on account of his wide and varied experience in rock and tunnel work, and more particularly so because he built the tailwater tunnels at Niagara Falls for the Niagara Falls Power Company, Canadian Niagara Power Company, and the Electrical Development Company.

Mr. Johnson's supplementary report, together with a series of comments upon the same, is attached hereto as Appendix 11.

Mr. Douglass' report is attached hereto as Appendix 12. Before submitting his report, Mr. Douglass laid the conditions of the problem before several of the large engineering and contracting firms in New York who have had to do with the construction of the various tunnels under the Hudson River. The opinions of these parties, expressed in letter form, are attached to Mr. Douglass' report.

The general layout of the Tunnel Scheme as considered by Messrs. Johnson and Douglass, is shown on Plan "H" herewith.

Along with the tunnel scheme proper, consideration was given to a scheme of development involving the combined use of an open canal and a pressure tunnel. The general layout of this proposition is shown on Plan "J" attached, and consists essentially of a short section of open canal from the

mouth of the Welland River to the present forebay of the Ontario Power Company, from which point a pressure tunnel is carried two and a half miles to a point west of the city limit of Niagara Falls, and from that point an open canal for the remainder of the distance to the forebay location above Queenston.

This proposition will be referred to hereafter as the "Combined Scheme".

General Considerations - Both the tunnel scheme proper and the combined scheme involve the construction of works within the limits of the park, thus bringing these projects into conflict with the franchise rights of the power companies now operating on the Canadian side within the park limits.

Neither of the schemes in question can make effective use of such surplus water as may in the future become available from the Welland Canal System.

In the case of the combined scheme, the upper section of the canal and the works at the tunnel entrance might be looked upon as being undesirable features as related to the preservation of the natural beauty of the Falls, and any extension to this scheme of development would greatly intensify this objection.

Head Water Levels and Gross Head - All three schemes of development have a common point of intake at Chippawa, and a common point of delivery above Queenston, so that they are all on the same footing as regards available gross head, and are subject to the same variations of head-water level.

Since 1902 the water level at Chippawa has been observed twice daily, and on the basis of the mean daily level for this fifteen year period, a

COPY

duration curve, Plate I attached, has been compiled.

This curve shows that the mean level for the fifteen year period is slightly in excess of elevation 560.5.

It also indicates the following facts. -

1. A water level elevation 559 or higher obtained for 99.97 per cent of the entire period, and only on seven days throughout the fifteen years did the water level fall below this elevation.

2. Water level elevation 561 or higher obtained for 33.49 per cent of the entire fifteen year period.

3. The recorded absolute minimum level is elevation 558.5. This is an abnormal condition probably resulting from the combination of a natural low-water period and an up-lake gale.

4. The recorded absolute maximum level is elevation 563.0. This maximum has no practical significance, as it obtained for so short a period that no effective advantage could have been taken of it, in connection with the production of power.

For practical purposes, it may be assumed that the effective range of levels at the common intake lies between elevations 559 and 561.

Comparative Head Losses - Plate II attached, indicates graphically the head losses chargeable against the various schemes of development as now laid out, for various head water levels at Chippawa.

It will be noted that two curves have been plotted for the canal head losses, one curve on the basis of no ice cover on the Welland River Division of the Canal, and one curve on the assumption of one foot of ice cover over the entire Welland River Division. This latter curve has little practical

significance apart from indicating what would happen by reason of the occurrence of a most improbable condition, which, as a matter of fact, can be eliminated completely for a trifling annual expenditure. Under prevailing winter conditions on the Niagara Peninsula, and with the prevailing operating velocity in the river section, there will be very few days in each winter season when ice will be able to form at all, and then in such small quantities that it can be effectively and inexpensively removed.

Comparing the head losses in the canal, without ice cover, with those of the other two schemes, it is seen that the canal has a consistent advantage over the tunnel and combined schemes throughout the full effective range of head water levels at Chippawa, between elevations 559 and 561.

Under normal minimum conditions, without ice cover, the canal will produce, from 10,000 second feet of water, about 1800 horse-power more than the combined scheme, and about 5,000 horse-power more than the tunnel scheme.

Under mean conditions, the canal will similarly produce about 3200 horse-power more than the combined scheme, and about 6500 horse-power more than the tunnel scheme.

With Chippawa level at elevation 561 or over, the canal will similarly produce about 2500 horse-power more than the combined scheme, and about 7000 horse-power more than the tunnel scheme.

Under extreme minimum conditions, and with one foot of ice cover on the Welland River Section, the canal will produce about 4000 horse-power less than the combined scheme, about 500 horse-power less than the tunnel scheme, and about 1100 horse-power less than the 300,000 horse-power for which the

plant is designed. Even assuming that such a condition is not entirely preventable, in the case of the canal scheme, this deficiency in capacity could only have obtained in varying degree for a short time of five separate days during the last fifteen years, the actual dates upon which this condition might possibly have obtained being as follows - Feb. 6/11 - 558.6; Feb. 14/11, 558.7; Feb. 21/12, 559.9; Feb. 2/13, 558.9; Dec. 29/15, 558.6.

Under mean water level conditions at Chippawa the canal scheme would deliver about 30.8 horse-power, the combined scheme about 30.6 horse-power, and the tunnel scheme about 30.2 horse-power per second foot of water delivered at the forebay. These figures constitute the ultimate test of the comparative economic efficiencies of the three schemes of development under consideration.

Comparative Carrying Capacity - The discharge capacity curves, Plate III attached, illustrate concisely the comparative characteristics of the three types of waterway under mean water level conditions at Chippawa.

Comparing the canal discharge with that of the tunnel, it will be seen that when the forebay level has been drawn down to elevation 528 the canal will have practically reached its maximum discharge capacity, whereas by continuing to pull down the forebay level the discharge of the tunnel can be still further increased. It is only permissible to utilize this characteristic of the tunnel type of waterway, however, when the abnormal loss of head involved can be compensated for by drawing upon a more or less unlimited supply of water. This principle is utilized to great advantage in connection with private power enterprises, and its use is well illustrated in the case of the tailwater tunnel of the Electrical Development Company. Out of a total available head of about 186 feet, this Company wastes between 30 and 40 feet in its tailwater tunnel, this

waste of head necessitating a correspondingly excessive diversion of water from the river in order to develop the 125,000 electric horse-power permitted under the terms of its franchise.

Such wasteful use of public asset cannot be considered in connection with a public enterprise like the Queenston-Chippawa Development Scheme. This phase of the question is also discussed in the comments on paragraph 20 of R. D. Johnson's report of April 16th, 1917. See Appendix No. 11.

Comparing the canal and combined schemes, reference to Plate III will show that the discharge of the combined tunnel and canal waterway practically reaches its maximum when the forebay level has been drawn down to elevation 538, and furthermore that the discharge of the open canal for any equivalent forebay level, is on the average about 800 second feet greater than that of the combined waterway. At forebay elevation 550, the open canal would deliver to the forebay 30,000 horse-power more power than the combined waterway, and at the forebay elevation 544 the advantage on the side of the open canal would amount to about 21,000 horse-power. The proportionate advantage on the side of the canal scheme based on the ultimate use of 36,000 second feet, would be from 75,000 to 109,000 horse-power.

Stating the above proposition in another way, the canal, with forebay level at elevation 550, will deliver 1165 horse-power per foot of head as against 1065 horse-power per foot of head in the case of the combined waterway, and approximately 900 horse-power per foot of head in the case of the tunnel.

The above figures illustrate the outstanding disadvantageous features of the combined waterway as against the open canal on one hand and the tunnel on the other. The tunnel portion of the combined scheme prevents this waterway as

a whole from exercising the important function of an open canal in the matter of utilizing water which is available during the higher stages of water level at Chippawa, while, on the other hand, the sections of open canal at the upper and lower ends of the combined waterway prevent it from exercising the function of the tunnel type of waterway in the matter of utilizing a large volume of flow at the expense of effective head.

The above point is more fully brought out in the curve on Plate IV attached. These curves show the discharge capacities of the three types of waterway for different forebay levels with water level at Chippawa standing at elevation 561.

Comparing the discharge curves for the open canal and the combined tunnel and canal waterway, it will be seen that at forebay level elevation 550 the open canal will deliver 1,040 second feet more water than the combined waterway. Similarly at forebay elevation 544 the open canal will deliver 800 second feet more water than the combined waterway. In other words, at the respective forebay elevations above mentioned the open canal will deliver 32,000 horse-power and 24,000 horse-power more power to the forebay than the combined waterway. Increasing these latter quantities in direct proportion, it would mean that in the event of the ultimate diversion of the whole of the present treaty allotment, the open canal scheme of development would deliver from 85,000 to 115,000 horse-power more power to the forebay at Queenston than the combined waterway scheme, whenever the water level at Chippawa stood at elevation 561 or above.

Ice Conditions - The common point of intake for the three schemes of development above considered is the mouth of the Welland River, which is situated in the deepest part of a pronounced depression in the shoreline of the Niagara River. This depression extends from Slater's Point, opposite Navy

Island, to a point a short distance above the first break of the upper rapids. The result is that ice passing down the channel between Navy Island and the Canadian shore is carried by the strong current well out into the Grass Island pool, to such a distance that the ice floes clear the mouth of the Welland River by a thousand feet or more under ordinary conditions, and do not approach the shore until they reach a point in the vicinity of the Ontario Power Co. intake. This fact has been amply confirmed by observation, and it is only very occasionally, during the period of a northerly or north-easterly gale, that any ice is forced into the depression above described, or into the mouth of the Welland River.

As regards freedom from ice trouble, therefore, the mouth of the Welland River offers the best natural intake facilities of any location on the river on either side of the boundary.

Under such conditions, it will be possible to design an intake structure which will keep the diverted water practically free of ice, and in the case of the open canal, any ice which may find its way through the intake works can be handled in the open and disposed of either through the ice sluice at the intake or the ice sluice at the lower forebay. Even should a comparatively large quantity of ice find its way into the canal, it can be disposed of without any serious hazard as regards continuous plant operation.

In the case of the tunnel scheme of development, even small quantities of ice and debris passing through the intake works would constitute a serious menace, as such material would tend to lodge in the tunnel and gradually build up an obstruction, the clearing away of which might necessitate a total shut-down and the unwatering of the tunnel. This matter has been discussed in the

comments on paragraphs 19 and 33 of Mr. Johnson's report of April 18th, 1917, Appendix No. 11.

In the case of the combined scheme, reference to Plant "J" will show that in addition to the ice sluiceway provided at the intake, a supplementary ice sluiceway has been provided for at the lower end of the upper section of canal, where the water enters the tunnel. There is a head of several feet on this lower sluiceway and the high relative velocity through the same offers a very effective means of disposing of such ice as may have found its way through the intake works and past the upper sluiceway. If it is assumed that the intake works, in conjunction with the favorable natural conditions, will not be effective in preventing ice trouble, the means of secondary disposal offered by the combined scheme is an important feature which distinguishes it favorably from the other two schemes of development, but this possible advantage is far outweighed by the previously mentioned disadvantage which this scheme possesses as compared with the other two schemes of development.

Comparative Capital Cost - In the estimates of cost for the canal scheme, Appendix 10, the cost of earth and rock excavation was figured on the basis of the detailed cost analysis set forth in Appendix 7.

The earth and rock costs in connection with the canal portion of the combined scheme will be discussed hereunder on the same basis, after making such adjustments in the unit costs as are necessary by reason of the smaller yardages and the less favorable working conditions.

The capital cost of the tunnel scheme has been figured on the basis of the detailed costs and recommendations set forth in Mr. Douglass' report, Appendix 12.

In connection with Mr. Douglass' report, it will be noted that he has also reported on the probable unit cost of earth and rock excavation in the canal. His price for earth is essentially the same, but his price for rock is about 25% higher than that derived from the cost analysis above mentioned. Mr. Douglass states in his report that these figures are based on his previous experience with steam driven plant, and upon information that he has received from work now being done with such plants, so that his figure for earth should properly be compared with the net estimate of 43.9 cents per yard as covered by Appendix 8. If the cost of rock excavation were increased in the same proportion, it would make the net cost of excavating rock with steam driven plant about \$1.60 per yard, which figure would compare with Mr. Douglass' estimate of \$1.55 per yard.

The same explanation applies as regards the estimated figures given for the cost of earth and rock excavation in the canal in the reports of the Rapid Transit Subway Construction Co., H. L. Cooper & Company, and F. McGovern and Company, as appended to Mr. Douglass' report.

In connection with the tunnel costs, it will be noticed that Mr. Douglass' figures are lower than those specified by the New York Engineers whom he consulted. In view, however, of Mr. Douglass' wide experience in this kind of work, and his unequalled knowledge of tunnel construction in the vicinity of Niagara Falls, his figures have been accepted as authoritative and have been used in the tunnel scheme estimates.

Estimates of the cost of the tunnel scheme for 300,000, 200,000 and 150,000 horse-power respectively are set forth in Appendix 13.

Estimates for the combined tunnel and canal scheme for 300,000, 200,000

and 150,000 horse-power respectively are set forth under Appendix 14. In this case also the cost of the tunnel section is based on Mr. Douglass' figures.

In the case of the combined scheme, there is some doubt as to whether the tunnel section would require to be timbered throughout, and a note is appended to each of the estimates in connection with this scheme showing to what extent the capital cost would be reduced if only 50% of the tunnel should require timbering.

The salient facts in connection with the estimates on the three schemes under consideration are briefly summarized in the tabulation hereunder,--

Capacity	Tunnel		Combined Scheme		Open Canal.
	Single Intake	Double Intake	All timbered	50% timbered	
300,000 H.P.	\$31,006,000	\$29,736,000	\$25,539,000	\$24,913,000	\$24,317,000
200,000 H.P.	27,977,000	26,708,000	22,560,000	21,934,000	21,026,000
150,000 H.P.	26,297,000	25,028,000	20,896,000	20,270,000	18,986,000

The above figures show, in the first place, that the tunnel scheme is not comparable in any way with the other two schemes, from the standpoint of capital cost, the balance in favor of the canal ranging from \$5,000,000 to \$7,000,000.

As regards the other two schemes, the figures indicate that the combined scheme will cost at least \$600,000. more than the canal scheme on the basis of full capacity, with a still greater balance in favor of the canal on the preliminary installations. If the tunnel section of the combined waterway should require to be timbered throughout the canal scheme would be the cheaper by about \$1,200,000 for the total installation, and \$1,900,000 for a preliminary

150,000 H.P.

It would appear therefore that in addition to being the superior of the other two schemes of development as an effective producer of power, the canal scheme is actually cheaper from the standpoint of actual capital cost, by amounts ranging between \$600,000 and \$7,000,000.

GENERAL CONCLUSIONS.

The conclusions arrived at as a result of the above discussion are,-

That, having regard to the paramount consideration of conserving to the utmost, in the public interest, the priceless power resources of Niagara, the open canal scheme of development has a real and decided advantage over other methods of development.

That the canal scheme will permit the maximum degree of effective use to be made of the difference in level between Lake Erie and Lake Ontario, not only under present limiting conditions, but in the event of future diversion of water direct from Lake Erie.

And that, finally, the comparison of the estimates of capital cost for the various proposed schemes indicates that the canal scheme is substantially cheaper for all installed capacities up to the limit of the first stage of development.

Respectfully submitted,

(signed) H. G. AGNES.

Toronto, December 26th, 1917.

HYDRAULIC ENGINEER.

ESTIMATE NO. 2.Queenston-Chippawa Power DevelopmentSummary of Estimated Quantities and Cost200,000 Horse-power InstallationCanal Project

Revised November 27, 1917.

Intake		\$ 973,700.00
Canal	- Welland River Division	\$ 294,600.00
	Earth Division	1,535,603.00
	Transition Earth to Rock	47,168.00
	Rock Division No. 1	4,328,165.00
	Transition Rock to Whirlpool	47,646.00
	Whirlpool Division	715,002.00
	Transition Whirlpool to Rock	53,120.00
	Rock Division No. 2	885,234.00
	Forebay	399,874.00
	Right-of-way	600,000.00
		8,906,412.00
Bridges	- Highway	293,203.00
	Railway	317,120.00
		610,323.00
Gate House	-	273,000.00
Penstocks	- Exciter Penstock	18,530.00
	No. 1 "	63,153.00
	No. 2 "	63,535.00
	No. 3 "	63,488.00
	No. 4 "	66,000.00
		274,761.00
Power House	- Substructure	788,850.00
	Superstructure	460,300.00
		1,249,150.00
Hydraulic Equipment	-	1,254,000.00
Electrical Equipment	-	2,167,000.00
Miscellaneous	-	160,000.00
		\$15,868,346.00
Engineering and Contingencies	- 25%	3,967,087.00
Interest During Construction	- 7 1/2%	1,190,126.00
		\$21,025,559.00

Note: Earth Excavation estimated at 27 cents per cubic yard.
 Rock Excavation estimated at 98 cents per cubic yard.

Note: Intake and Canal constructed for 300,000 Horse-power.

ESTIMATE NO. 2.Queenston-Chippawa Power DevelopmentSummary of Estimated Quantities and Cost
150,000 Horse-power InstallationCanal Project

Revised November 27, 1917.

Intake		\$ 973,700.00
Canal	- Welland River Division	\$ 147,300.00
	Earth Division	1,535,603.00
	Transition Earth to Rock	47,168.00
	Rock Division No. 1	4,328,165.00
	Transition Rock to Whirlpool	47,645.00
	Whirlpool Division	715,002.00
	Transition Whirlpool to Rock	53,120.00
	Rock Division No. 2	885,234.00
	Forebay	399,874.00
	Right-of-way	600,000.00
		8,759,112.00
Bridges	- Highway	242,767.00
	Railway	231,560.00
		474,327.00
Gate House	-	219,504.00
Penstocks	- Exciter Penstock	18,530.00
	No. 1 "	63,158.00
	No. 2 "	63,585.00
	No. 3 "	63,488.00
		208,761.00
Power House	- Substructure	698,350.00
	Superstructure	345,300.00
		1,043,650.00
Hydraulic Equipment	885,000.00
Electrical Equipment	-	1,625,000.00
Miscellaneous	-	140,000.00
		\$14,329,054.00
Engineering and Contingencies	- 25%	3,582,264.00
Interest During Construction	- 7 1/2%	1,074,679.00
		\$18,985,997.00

Note: Earth Excavation estimated at 27 cents per cubic yard.
 Rock Excavation estimated at 98 cents per cubic yard.

Note: Canal and Intake constructed for 300,000 Horse-power.

Queenston-Chippawa Power Development

Summary of Estimated Quantities and Cost
800,000 Horse-power Installation
Based on A.C. Douglass' Cost for Earth and
Rock plus 10%.

Canal Project

November, 1917.

Intake		\$	978,700.00
Canal	- Welland River Division	553,384.00	
	Earth Division	1,800,270.00	
	Transition Earth to Rock	60,249.00	
	Rock Division No. 1	6,893,839.00	
	Transition Rock to Whirlpool	59,163.00	
	Whirlpool Division	836,954.00	
	Transition Whirlpool to Rock	59,054.00	
	Rock Division No. 2	1,442,505.00	
	Forebay	359,716.00	
	Right-of-way	600,000.00	12,754,284.00
Bridges	- Highway	293,203.00	
	Railway	317,120.00	610,323.00
Gate House	-		378,004.00
Penstocks	- Exciter Penstock	18,530.00	
	No. 1 "	63,168.00	
	No. 2 "	63,565.00	
	No. 3 "	63,488.00	
	No. 4 "	66,000.00	
	No. 5 "	66,150.00	
	No. 6 "	68,325.00	409,236.00
Power House	- Substructure	969,850.00	
	Superstructure	690,300.00	1,660,150.00
Hydraulic Equipment	-		1,768,000.00
Electrical Equipment	-		3,250,000.00
Miscellaneous	-		175,000.00
			\$21,978,697.00
Engineering and Contingencies	- 25%		5,494,674.00
Interest During Construction	- 7%		1,648,402.00
			<u>\$29,121,773.00</u>

Note: Earth excavation estimated at 36½ cents per cubic yard.
 Rock excavation estimated at \$1.716 per cubic yard.

STATE OF TEXAS
COUNTY OF DALLAS
IN SENATE
JANUARY 11, 1900

REPORT OF

COMMISSIONER OF THE GENERAL LAND OFFICE

TO THE SENATE
AND HOUSE OF REPRESENTATIVES
OF THE STATE OF TEXAS
IN SENATE
JANUARY 11, 1900

BY
COMMISSIONER OF THE GENERAL LAND OFFICE

REPORT OF THE COMMISSIONER OF THE GENERAL LAND OFFICE
TO THE SENATE AND HOUSE OF REPRESENTATIVES
OF THE STATE OF TEXAS
IN SENATE
JANUARY 11, 1900

BY
COMMISSIONER OF THE GENERAL LAND OFFICE

REPORT OF THE COMMISSIONER OF THE GENERAL LAND OFFICE
TO THE SENATE AND HOUSE OF REPRESENTATIVES
OF THE STATE OF TEXAS
IN SENATE
JANUARY 11, 1900

BY
COMMISSIONER OF THE GENERAL LAND OFFICE

REPORT OF THE COMMISSIONER OF THE GENERAL LAND OFFICE
TO THE SENATE AND HOUSE OF REPRESENTATIVES
OF THE STATE OF TEXAS
IN SENATE
JANUARY 11, 1900

ESTIMATE NO. 2.Queenston-Chippawa Power Development

Estimated Quantities and Cost
300,000 Horse-power Installation
Based on A.C. Douglass' Cost for
Earth and Rock plus 10%.

Canal Project

November, 1917.

INTAKE

Cofferdam	1,980 lin.ft. at 100.00	198,000	
Pumping		50,000	
Excavation	427,000 cu.yds. at .60	256,200	
Concrete:			
Ship channel	17,000		
Intake pier and			
ice curtain	10,200		
Submerged retain-			
ing wall	2,700		
Gathering wall	17,000		
	46,900 cu.yds. at 8.00	375,000	
Reinforcing steel	526,000 lbs. at .06	31,500	
Steel plate	57,600 lbs. at .10	5,760	
Miscellaneous:			
Lighthouse for Chippawa Light		8,000	
Sluice gate		10,000	
Gates for ship channel		30,000	
Mooring Jetty:			
Piling	13,250 lin.ft. at .35	4,640	
Lumber	80,000 f.b.m. at 60.00 M.	4,800	\$ 973,700

CANALWelland River Division

Dredging	2,504,000 cu.yds. at .20	500,800	
Rip-rap	17,600 cu.yds. at 1.50	26,400	
Miscellaneous:			
Concrete core wall at North Channel,			
Hog Island	700 cu.yds. at 8.00	5,600	
Reinforcing steel ..	11,700 lbs. at .05	584	\$ 533,384

Earth Division, Station 0+00 to Station 79+00 Canal Channel

Dredging Sta. 0+00 to 9+55	282,000 cu.yds. at .20	56,400
Rip-rap at canal entrance	6,300 cu.yds. at 1.50	9,450
Earth Excavation Sta. 9+55		
to 16+00	170,000 cu.yds. at .385	65,400
Earth Excavation Sta. 16+00		
to 79+00	1,556,850 cu.yds. at .385	599,387
Rock Excavation Sta. 16+00		
to 79+00	89,850 cu.yds. at 1.716	154,183

Transition and Control Works:

Concrete	21,000 cu.yds. at 8.00	168,000
Rock fill on sides	1,800 cu.yds. at 1.50	2,700
Gates (two)		30,000
Superstructure	144,000 cu.yds. at .12	17,300
Piling	20,000 feet at .35	7,000

Lining:

Concrete on bottom	12,100 cu.yds. at 6.50	78,650
Concrete on sides		
(reinforced) ..	42,250 cu.yds. at 10.00	422,500
Reinforcing steel	1,570,000 lbs. at .05	93,500
Rip-rap at water-		
line	64,000 cu.yds. at 1.50	96,000
		\$ 1,800,270

Transition Earth to Rock, Station 79+00 to Station 81+00

Earth excavation	36,300 cu.yds. at .385	13,976
Rock excavation	12,100 cu.yds. at 1.716	20,764
Concrete on bottom	306 cu.yds. at 6.50	1,989
Concrete on sides	1,600 cu.yds. at 12.00	19,200
Reinforcing steel	33,000 lbs. at .05	1,650
Rip-rap at waterline	1,780 cu.yds. at 1.50	2,670
		\$ 60,249

Rock Division No. 1 (South of Whirlpool), Sta. 81+00 to Sta. 231+00

Earth excavation	6,107,600 cu.yds. at .385	2,351,426
Rock excavation	2,258,600 cu.yds. at 1.716	3,875,758
Concrete on bottom	22,200 cu.yds. at 6.50	144,300
Concrete on earth slopes	18,730 cu.yds. at 10.00	187,000
Reinforcing steel	619,700 lbs. at .05	40,985
Rip-rap at waterline	75,600 cu.yds. at 1.50	113,400
		\$ 6,692,869

Transition from Rock Division to Whirlpool Division, Sta. 331+00 to Sta. 333+00

Earth excavation	48,500 cu.yds. at	.385	18,596	
Rock excavation	8,100 cu.yds. at	1.716	13,900	
Concrete on bottom	161 cu.yds. at	6.50	1,047	
Concrete on sides, (reinforced)	1,775 cu.yds. at	12.00	21,300	
Reinforcing steel	23,000 lbs. at	.05	1,650	
Rip-rap at waterline ...	1,780 cu.yds. at	1.50	2,670	\$ 59,163

Whirlpool Division, Station 333+00 to Station 364+00Fill (600 ft.):

Rock fill	204,800 cu.yds.	No charge	
Earth fill	No charge	
Concrete on bottom	330 cu.yds. at	6.50	2,145
Concrete on sides, (reinforced)	6,500 cu.yds. at	12.00	78,000
Reinforcing steel .	214,000 lbs. at	.05	10,700

Out:

Earth excavation ..	84,700 cu.yds. at	.385	302,109	
Rock excavation ..	43,100 cu.yds. at	1.716	73,950	
Concrete on bottom	1,390 cu.yds. at	6.50	9,320	
Concrete on sides	27,180 cu.yds. at	10.00	271,800	
Reinforcing steel	1,112,000 lbs. at	.05	55,600	
Rip-rap at waterline	22,200 cu.yds. at	1.50	33,300	\$ 836,964

Transition from Whirlpool Division to Rock Division No. 2.Station 364+00 to Station 366+00

Earth excavation	58,000 cu.yds. at	.385	22,330	
Rock excavation	12,400 cu.yds. at	1.716	21,622	
Concrete on bottom	161 cu.yds. at	6.50	1,047	
Concrete on sides, (reinforced)	1,520 cu.yds. at	12.00	18,240	
Reinforcing steel	63,100 lbs. at	.05	3,155	
Rip-rap at waterline ..	1,780 cu.yds. at	1.50	2,670	\$ 69,064

Rock Division No. 2 (North of Whirlpool), Sta. 366+00 to Sta. 442+00

Earth excavation	174,700 cu.yds. at	.385	67,360	
Rock excavation	730,000 cu.yds. at	1.716	1,252,680	
Concrete on bottom	7,750 cu.yds. at	6.50	50,375	
Reinforcing steel	61,000 lbs. at	.05	3,050	
Rip-rap at waterline ..	6,700 cu.yds. at	1.50	10,050	
Concrete on sides, (reinforced)	1,460 cu.yds. at	10.00	14,600	

Embankments:

Concrete core wall	3,920 cu.yds. at	6.00	23,520	
Rip-rap	6,700 cu.yds. at	1.50	10,050	
Reinforcing steel .	63,600 lbs. at	.05	3,180	\$ 1,442,605

Forebay, Station 453.00 to Station 462.17

Earth excavation	22,700 cu.yds. at	.365	8,739	
Rock excavation	349,500 cu.yds. at	1.716	599,742	
Concrete on bottom	5,950 cu.yds. at	6.50	38,675	
Concrete on sides (plain)	415 cu.yds. at	8.00	3,320	
Embankments:				
Concrete core wall ..	555 cu.yds. at	8.00	4,440	
Rip-rap	2,800 cu.yds. at	1.50	4,200	
Reinforcing steel ..	12,000 lbs. at	.05	600	\$ 659,716

HIGHWAY BRIDGESHolland River DivisionChippawa Highway Bridge:

Piling, temp. bridge	3,300 feet at	.40	1,320	
Deck	26,000 f.b.m. at	60.00	1,560	
Timber in cofferdam	150,000 f.b.m. at	60.00	9,000	
Puddle	1,800 cu.yds. at	1.00	1,800	
Excavation	3,000 cu.yds. at	2.00	6,000	
Sheet piling	10,000 f.b.m. at	60.00	600	
Concrete, including rest piers	3,300 cu.yds. at	10.00	33,000	
Floor system	180 cu.yds. at	10.00	2,160	
Pony span	80,000 lbs. at	.10	8,000	
Swing span	200,000 lbs. at	.10	20,000	
Pier guards			500	
			64,060	
Less portion of cost assumed by Municipality		+ 40%	25,624	\$ 50,436

Earth DivisionAt Station 22-53:

Earth excavation ..	400 cu. yds. at	.40	160	
Concrete	500 cu. yds. at	10.00	500	
Structural steel ..	152,100 lbs. at	.07	10,647	\$ 11,607

Patrol Bridge at Sta. 69+00 for T.P.Co. \$ 3,000

Rock DivisionAt Station 95+50:

Rock excavation ...	625 cu.yds. at	2.00	1,250	
Concrete	1,740 cu.yds. at	10.00	17,400	
Reinforcing steel ..	24,300 lbs. at	.05	1,215	
Fill	11,550 cu.yds. at	.10	1,155	\$ 21,050

At Station 167+00, Lundys Lane:

Rock excavation ...	670 cu.yds. at	2.00	1,340	
Concrete excavation	3,400 cu.yds. at	10.00	34,000	
Reinforcing steel ..	46,500 lbs. at	.05	2,325	
Fill	72,800 cu.yds. at	.10	7,280	\$ 45,050

Rock Division (continued)

At Station 197+00, Winery Road:

Rock excavation	240 cu.yds. at	2.00	680	
Concrete	1,500 cu.yds. at	10.00	15,000	
Reinforcing steel ..	24,300 lbs. at	.05	1,215	
Fill	8,450 cu.yds. at	.10	845	\$ 17,740

At Station 239+00, Victoria Street:

Rock excavation	670 cu.yds. at	2.00	1,340	
Concrete	3,400 cu.yds. at	10.00	34,000	
Reinforcing steel ..	48,500 lbs. at	.05	2,430	
Fill	68,400 cu.yds. at	.10	6,840	\$ 44,610

At Station 256+00, Portage Road:

Rock excavation	670 cu.yds. at	2.00	1,340	
Concrete	3,400 cu.yds. at	10.00	34,000	
Reinforcing steel ..	48,500 lbs. at	.05	2,430	
Fill	68,400 cu.yds. at	.10	6,840	\$ 44,610

At Station 297+00, Thorold Stone Road:

Rock excavation	550 cu.yds. at	2.00	1,100	
Concrete	2,100 cu.yds. at	10.00	21,000	
Reinforcing steel ..	56,400 lbs. at	.05	2,820	
Fill	21,500 cu.yds. at	.10	2,150	\$ 27,130

Whirlpool Division

At Station 351+00, Victoria Avenue:

Earth excavation ...	430 cu.yds. at	.40	180	
Concrete	1,000 cu.yds. at	10.00	10,000	
Structural steel ...	244,000 lbs. at	.07	17,080	
Piling	2,000 lin.ft. at	.35	700	
Fill	300 cu.yds. at	.10	30	\$ 27,990

RAILROAD BRIDGESWelland River Division

M.C.R. Bridge, Chippawa:

Piling (Diversion)	6,000 lin.ft. at	.40	2,800	
Deck	32,000 f.b.m. at	60.00	1,920	
Moving span twice, and track laying	1,100 lin.ft. at	.40	440	
Sheet piling	10,000 f.b.m. at	60.00	600	
Puddle	1,800 cu.yds. at	1.00	1,800	
Timber on cofferdams	150,000 f.b.m. at	60.00	9,000	
Excavation in cof- ferdams	3,000 cu.yds. at	12.00	6,000	
Concrete piers and abutments, includ- ing rest piers ...	4,600 cu.yds. at	10.00	46,000	
Pier guards			500	
Two D.P.G. spans ...	240,000 lbs. at	.10	24,000	
			94,560	

Portion of cost to be assumed by M.C.R.

9,000 \$ 85,560

Earth Division

M.C.R. Montrose Station:

Sheet Piling	30,000 f.b.m.	at 60.00	11,800		
Piling	2,400 lin.ft.	at .40	950		
Excavation	1,600 cu.yds.	at 1.00	1,600		
Underpinning			320		
Concrete	1,385 cu.yds.	at 10.00	13,850		
Deck	30,000 f.b.m.	at 60.00	1,800		
Two 85' D.P.G. Spans	240,000 lbs.	at .10	24,000	\$	44,360

Rock Division

B.St.C. & T.Ry.Arch, Station 273+85:

Concrete	3,500 cu.yds.	at 10.00	35,000		
Steel	258,000 lbs.	at .04	10,320	\$	45,320

G.T.R. (Wabash) Arch, Station 310+47:

Concrete	3,400 cu.yds.	at 10.00	34,000		
Steel	244,000 lbs.	at .04	9,760	\$	43,760

M.C.R. & G.T.R. Arch, Station 324+08:

Concrete	8,500 cu.yds.	at 10.00	85,000		
Steel	328,000 lbs.	at .04	13,120	\$	98,120

Right-of-way \$ 600,000

GATE HOUSE

Earth excavation	None				
Rock excavation	23,500 cu.yds.	at 1.716	40,326		
Concrete (reinforced)	3,000 cu.yds.	at 12.00	36,000		
Concrete (plain)	10,000 cu.yds.	at 8.00	80,000		
Reinforcing steel	320,000 lbs.	at .05	16,000		
Structural steel and racks ..	402,000 lbs.	at .07	28,140		

Ice Chute:

Concrete	965 cu.yds.	at 6.50	6,273		
Steel	164,000 lbs.	at .05	8,200		
Gates	6 at \$10,000 each		60,000		
Superstructure	687,100 cu.ft.	at .15	103,065	\$	378,004

PENSTOCKSExciter Penstock

Tunnel excavation	180 cu.yds.	at 6.00	1,080		
Rock excavation	600 cu.yds.	at 2.25	1,350		
Steel work	165,000 lbs.	at .07	11,550		
Concrete around penstock	700 cu.yds.	at 6.50	4,550	\$	18,530

Penstock No. 1

Tunnel excavation	520 cu.yds.	at 6.00	3,120		
Rock excavation	1,150 cu.yds.	at 2.25	2,588		
Steel work	700,000 lbs.	at .07	49,000		
Concrete around penstock	1,300 cu.yds.	at 6.50	8,450	\$	63,158

Penstock No. 2

Tunnel excavation	460 cu.yds. at	6.00	2,760	
Rock excavation	1,500 cu.yds. at	2.25	3,375	
Steel work	700,000 lbs. at	.07	49,000	
Concrete around penstock	1,300 cu.yds. at	6.50	<u>8,450</u>	\$ 63,585

Penstock No. 3

Tunnel excavation	500 cu.yds. at	6.00	3,000	
Rock excavation	1,350 cu.yds. at	2.25	3,038	
Steel work	700,000 lbs. at	.07	49,000	
Concrete around penstock	1,300 cu.yds. at	6.50	<u>8,450</u>	\$ 63,488

Penstock No. 4

Tunnel excavation	600 cu.yds. at	6.00	3,600	
Rock excavation	2,200 cu.yds. at	2.25	4,950	
Steel work	700,000 lbs. at	.07	49,000	
Concrete around penstock	1,300 cu.yds. at	6.50	<u>8,450</u>	\$ 66,000

Penstock No. 5

Tunnel excavation	700 cu.yds. at	6.00	4,200	
Rock excavation	2,000 cu.yds. at	2.25	4,500	
Steel work	700,000 lbs. at	.07	49,000	
Concrete around penstock	1,300 cu.yds. at	6.50	<u>8,450</u>	\$ 66,150

Penstock No. 6

Tunnel excavation	800 cu.yds. at	6.00	4,800	
Rock excavation	2,700 cu.yds. at	2.25	6,075	
Steel work	700,000 lbs. at	.07	49,000	
Concrete around penstock	1,300 cu.yds. at	6.50	<u>8,450</u>	\$ 68,325

POWER HOUSESubstructure

Unwatering			50,000	
Talus excavation	219,500 cu.yds. at	1.00	219,500	
Rock excavation	104,900 cu.yds. at	1.50	157,350	
Concrete in substructure	66,000 cu.yds. at	8.00	528,000	
Reinforcing steel	300,000 lbs. at	.05	<u>15,000</u>	\$ 969,850

HYDRAULIC EQUIPMENT

Main Turbines and Governors	6 at \$ 270,000.00	1,620,000	
Exciter Turbines and Governors	2 at \$ 24,000.00	48,000	
Auxiliary equipment		<u>100,000</u>	\$ 1,768,000

<u>Superstructure</u>	4,602,000 cu.ft. at	.15	\$ 690,300
-----------------------------	---------------------	-----	------------

<u>ELECTRICAL EQUIPMENT</u>	6 units	\$ 3,250,000	
-----------------------------------	---------------	--------------	--

MISCELLANEOUS

Service tunnel	600 feet at	125.00	75,000	
Sundries			<u>100,000</u>	\$ 175,000

ESTIMATE NO. 2.Queenston-Chippewa Power DevelopmentSummary of Estimated Quantities and Cost.
Classified According to MaterialDredging

Welland River Division	2,504,000			
Earth Division	<u>262,000</u>	2,786,000 cu.yds. at	.20 \$	557,200

Earth Excavation

Intake	427,000 cu.yds. at	.60 \$	256,200
Earth Division, Sta.			
0+00 - 79+00	1,726,850		
Transition, Sta.			
79+00 - 81+00	36,300		
Rock Division No. 1,			
Sta.81+00 - 331+00 ..	6,107,600		
Transition, Sta.			
331+00 - 333+00	48,300		
Whirlpool Division,			
Sta.333+00 - 364+00 ..	75,700		
Transition, Sta.			
364+00 - 366+00	58,000		
Rock Division No. 2,			
Sta.366+00 - 453+00 ..	174,700		
Forebay, Sta. 453+00 -			
462+17	<u>22,700</u>	8,959,150 cu.yds. at	.385 \$ 3,449,273

Highway bridges at	
Sta.22+53	400

Highway bridges at			
Sta.351+00	<u>450</u>	880 cu.yds. at	.40 \$ 340

Rock Excavation

Earth Division, Sta.			
0+00 - 79+00	89,850		
Transition, Sta.79+00 -			
81+00	12,100		
Rock Division No. 1,			
Sta.79+00 - 331+00 ..	2,256,300		
Transition, Sta.			
331+00 - 333+00	8,100		
Whirlpool Division, Sta.			
333+00 - 364+00	43,100		
Transition, Sta.			
364+00 - 366+00	12,600		
Rock Division No. 2,			
Sta.366+00 - 453+00 ..	730,000		
Forebay, Sta.453+00 -			
462+35	349,500		
Gate House	<u>23,500</u>	3,527,350 cu.yds. at	1.716 \$ 6,052,933

Rock Excavation (continued)

Highway bridges at:

Sta. 95+50	625			
Sta. 167+00	670			
Sta. 197+00	340			
Sta. 239+00	670			
Sta. 256+00	670			
Sta. 297+30	<u>580</u>	3,555 cu.yds. at 2.00 \$		7,110

Penstocks:

Exciter	500			
No. 1	1,150			
No. 2	1,500			
No. 3	1,350			
No. 4	2,200			
No. 5	2,000			
No. 6	<u>2,700</u>	11,500 cu.yds. at 2.25 \$		25,875

Power House:

Talus		219,500 cu.yds. at 1.00 \$		219,500
Rock		104,900 cu.yds. at 1.50 \$		157,350

Tunnel Excavation (Rock)

Penstocks:

Exciter	180			
No. 1	520			
No. 2	460			
No. 3	500			
No. 4	600			
No. 5	700			
No. 6	<u>800</u>	3,760 cu.yds. at 6.00 \$		22,560

Rip-rap and Rock Fill

Welland Division	17,600			
Earth Division Entrance	6,300			
Transition and Control	1,800			
Canal (at waterline) ..	64,000			
Transition Earth to Rock	1,780			
Rock Division No. 1 ...	75,600			
Transition Rock to				
Whirlpool	1,780			
Whirlpool Division	22,200			
Transition Whirlpool to				
Rock	1,780			
Rock Division No. 2 ...	13,400			
Forebay	<u>2,800</u>	209,040 cu.yds. at 1.50 \$		313,560
Rock fill at Whirlpool				
Gorge		204,800 cu.yds. at No charge		

Concrete (Plain)

Earth Division, Sta.	
0+00 - 79+00	12,100
Transition, Sta.79+00 -	
81+00	306
Rock Division No. 1,	
Sta.81+00 - 331+00 ..	22,200
Transition, Sta.331+00 -	
333+00	161
Whirlpool Division, Sta.	
333+00 - 364+00	1,720
Transition, Sta.364+00 -	
366+00	161
Rock Division No. 2,	
Sta.366+00 - 453+00 .	7,750
Forebay, Sta.453+00 -	
452+35	5,950
Ice Chute	965

Penstocks:

Exciter	700
No. 1	1,300
No. 2	1,300
No. 3	1,300
No. 4	1,300
No. 5	1,300
No. 6	1,300

59,813 cu.yds. at 6.50 \$ 368,785

Concrete (Reinforced and Plain)

Intake	46,900
Welland River Division	700
Earth Division, Sta.	
0+00 - 79+00	21,000
Rock Division No. 2,	
Sta.366+00 - 453+00 .	3,920
Forebay, Sta.453+00 -	
452+35	970
Gate House	10,000
Power House	66,000

149,490 cu.yds. at 8.00 \$ 1,195,920

Concrete (Reinforced)

Earth Division, Sta.	
0+00 - 79+00	42,230
Rock Division No. 1,	
Sta.81+00 - 331+00 ..	16,700
Whirlpool Division,	
Sta.333+00 - 364+00 .	27,160
Rock Division No. 2,	
Sta.366+00 - 453+00 .	1,460

87,570 cu.yds. at 10.00 \$ 875,700

Concrete (Reinforced) (continued)

Highway bridges:

Chippawa Highway	3,480
Sta. 22+53	800
Sta. 95+50	1,740
Sta. 167+00	3,400
Sta. 197+00	1,500
Sta. 239+00	3,400
Sta. 256+00	3,400
Sta. 297+30	2,100
Sta. 351+00	1,000

Railway bridges:

M.C.R. Bridge, Chip-	
pawa	4,600
M.C.R.	1,385
W.St.C. & T.Ry. Arch	3,500
G.T.R. (Wabash) Arch	3,400
M.C.R.	<u>8,500</u>

42,205 cu.yds. at 10.00 \$ 422,050

Transition, Sta.	
79+00 - 81+00 ..	<u>1,600</u>

Transition, Sta.	
331+00 - 333+00	1,775

Whirlpool Division,	
Sta. 333+00-364+00	6,500

Transition, Sta.	
364+00 - 366+00	1,520

Gate House	<u>3,000</u>
------------------	--------------

14,395 cu.yds. at 12.00 \$ 172,740

Reinforcing Steel

Intake	626,000
Welland River Division	11,700
Earth Division, Sta.	
0+00 - 79+00	1,870,000
Transition, Sta. 79+00 -	
81+00	33,000
Rock Division No. 1,	
Sta. 81+00 - 331+00 ..	819,700
Transition, Sta. 331+00 -	
333+00	33,000
Whirlpool Division, Sta.	
333+00 - 364+00	1,326,000
Transition, Sta. 364+00 -	
366+00	63,100
Rock Division No. 2,	
Sta. 366+00 - 453+00 .	124,600
Forebay, Sta. 453+00 -	
462+35	12,000
Gate House	320,000
Power House (Sub-	
structure)	<u>300,000</u>

5,539,100 lbs. at .05 \$ 276,955

Reinforcing Steel (continued)

Highway bridges:

Sta. 95+50	24,300				
Lundys Lane	48,600				
Winery Road	24,300				
Victoria Street ...	48,600				
Portage Road	48,600				
Thorold Road	<u>56,400</u>	250,800 lbs.	at	.05 \$	12,540

Railway bridges:

N.St.C. & T.Ry. Arch	258,000				
G.T.R. (Wabash) Arch	244,000				
M.C.R. & G.T.R. ...	<u>328,000</u>	830,000 lbs.	at	.04 \$	33,200

Structural Steel and Plate

Intake		57,600 lbs.	at	.10 \$	5,760
Gate House	402,000				

Penstocks:

Exciter	165,000				
No. 1	700,000				
No. 2	700,000				
No. 3	700,000				
No. 4	700,000				
No. 5	700,000				
No. 6	<u>700,000</u>	4,767,000 lbs.	at	.07 \$	333,690

Highway bridges:

Chippawa Highway					
Bridge		280,000 lbs.	at	.10 \$	28,000
Sta. 22+55	152,100				
Sta. 351+00 Victoria					
Avenue	<u>244,000</u>	396,100 lbs.	at	.07 \$	27,727

Railway bridges:

M.C.R. Bridge,					
Chippawa	240,000				
M.C.R. Bridge,					
Montrose	<u>240,000</u>	480,000 lbs.	at	.10 \$	48,000

ESTIMATE NO. 2.Queenston-Chippawa Power DevelopmentSummary of Cost
300,000 Horse-power InstallationTunnel Project November, 1917.

Intake	\$ 972,500.00
Tunnel	14,131,000.00
Right-of-way	100,000.00
Distributors	190,640.00
Penstocks (Exciter and 3 Main Penstocks)	359,460.00
Surge Tanks	313,864.00
Power House - Substructure	\$969,850.00
Superstructure	<u>660,200.00</u>
Hydraulic Equipment	2,248,000.00
Electrical Equipment	3,250,000.00
Miscellaneous	<u>175,000.00</u>
	\$23,400,614.00
Engineering and Contingencies - 25%	5,850,154.00
Interest During Construction - 7 1/2%	<u>1,765,046.00</u>
	<u>\$31,005,814.00</u>

Note: If the head canal as proposed for combined Tunnel and Canal Scheme were constructed as headworks for the Tunnel Scheme in place of the headworks proposed by Mr. Johnson, the above estimate would be reduced to \$29,736,197.00.

ESTIMATE NO. 2.Quezon-Chippawa Power DevelopmentSummary of Cost
200,000 Horse-power InstallationTunnel Project

November, 1917.

Intake	\$ 972,500.00
Tunnel	14,131,000.00
Right-of-way	100,000.00
Distributors	190,640.00
Penstocks (Exciter and 4 Main Penstocks)	256,774.00
Surge Tank	313,864.00
Power House - Substructure	\$788,850.00
Superstructure	450,300.00
Hydraulic Equipment	1,574,000.00
Electrical Equipment	2,167,000.00
Miscellaneous	160,000.00
	<u>\$21,114,928.00</u>
Engineering and Contingencies - 25%	5,278,732.00
Interest During Construction - 7 1/2%	<u>1,593,620.00</u>
	<u><u>\$27,977,280.00</u></u>

Note: If the head canal as proposed for combined Tunnel and Canal Scheme were constructed as headworks for the Tunnel Scheme in place of the headworks proposed by Mr. Johnson, the above estimate would be reduced to \$26,707,638.00.

Intake, Tunnel, Distributor and Surge Tank all for 300,000 Horse-power.

Document Title

Document Subtitle

Document Author

Document Date

Document Version

Document ID	123456789
Document Title	Document Subtitle
Document Author	Document Author
Document Date	Document Date
Document Version	Document Version
Document Status	Document Status
Document Category	Document Category
Document Keywords	Document Keywords
Document Tags	Document Tags
Document Description	Document Description
Document Content	Document Content
Document Metadata	Document Metadata
Document History	Document History
Document Audit	Document Audit
Document Review	Document Review
Document Approval	Document Approval
Document Distribution	Document Distribution
Document Archiving	Document Archiving
Document Retention	Document Retention
Document Disposal	Document Disposal
Document Security	Document Security
Document Access	Document Access
Document Usage	Document Usage
Document Feedback	Document Feedback
Document Comments	Document Comments
Document Questions	Document Questions
Document Answers	Document Answers
Document Discussions	Document Discussions
Document Decisions	Document Decisions
Document Actions	Document Actions
Document Results	Document Results
Document Conclusions	Document Conclusions
Document Recommendations	Document Recommendations
Document Next Steps	Document Next Steps
Document Follow-up	Document Follow-up
Document Review Date	Document Review Date
Document Reviewer	Document Reviewer
Document Review Status	Document Review Status
Document Review Comments	Document Review Comments
Document Review Questions	Document Review Questions
Document Review Answers	Document Review Answers
Document Review Discussions	Document Review Discussions
Document Review Decisions	Document Review Decisions
Document Review Actions	Document Review Actions
Document Review Results	Document Review Results
Document Review Conclusions	Document Review Conclusions
Document Review Recommendations	Document Review Recommendations
Document Review Next Steps	Document Review Next Steps
Document Review Follow-up	Document Review Follow-up
Document Review Date	Document Review Date
Document Reviewer	Document Reviewer
Document Review Status	Document Review Status
Document Review Comments	Document Review Comments
Document Review Questions	Document Review Questions
Document Review Answers	Document Review Answers
Document Review Discussions	Document Review Discussions
Document Review Decisions	Document Review Decisions
Document Review Actions	Document Review Actions
Document Review Results	Document Review Results
Document Review Conclusions	Document Review Conclusions
Document Review Recommendations	Document Review Recommendations
Document Review Next Steps	Document Review Next Steps
Document Review Follow-up	Document Review Follow-up

Document ID

Document Subtitle

Document Author

ESTIMATE NO. 2.Queenston-Chippawa Power DevelopmentSummary of Cost150,000 Horse-power InstallationTunnel Project

November, 1917.

Intake	\$ 972,500.00
Tunnel	14,131,000.00
Right-of-way	100,000.00
Distributor	190,640.00
Penstocks	205,431.00
Surge Tank	313,864.00
Power House - Substructure	\$698,350.00
Superstructure	345,300.00
Hydraulic Equipment	1,125,000.00
Electrical Equipment	1,625,000.00
Miscellaneous	140,000.00
	<u>\$19,847,085.00</u>
Engineering and Contingencies - 25%	4,961,771.00
Interest During Construction - 7 1/2%	<u>1,488,531.00</u>
	<u><u>\$26,297,387.00</u></u>

Note: If the head canal as proposed for combined Tunnel and Canal Scheme were constructed as headworks for the Tunnel Scheme in place of the headworks proposed by Mr. Johnson, the above estimate would be reduced to \$25,027,771.00.

Intake, Tunnel, Distributor and Surge Tank all for 300,000 Horse-power.

Queenston-Chippawa Power DevelopmentSummary of Cost300,000 Horse-power Installation

November, 1917.

Combined Tunnel and Canal Project

Intake	\$	780,460.00	
Entrance Canal and Control Works		802,996.00	
Tunnel - 37'-0", 13,300 lin.ft. (at \$347.00) (Including Drain)		4,735,100.00	
Canal - Rock Division No. 1	2,833,975.00		
Transition Rock to Whirlpool .	52,492.00		
Whirlpool Division	782,950.00		
Transition Whirlpool to Rock .	59,272.00		
Lock Division No. 2	986,810.00		
Forebay	443,630.00	4,659,019.00	
Right-of-way		300,000.00	
Highway Bridges - Chippawa Highway	84,060.00		
Station Morrison Street ..	44,610.00		
Station 297+30 Thorold St.	27,130.00		
Station 351+00 Victoria Ave.	27,990.00	183,790.00	
Railway Bridges - N.St.C. & T.Arch	45,320.00		
G.T.R. (Wabash) Arch	43,760.00		
M.C.R. & G.T.R.	98,120.00	187,200.00	
Gate House		363,528.00	
Penstocks - Exciter Penstock	18,530.00		
No. 1 "	63,150.00		
No. 2 "	63,595.00		
No. 3 "	63,492.00		
No. 4 "	66,000.00		
No. 5 "	66,150.00		
No. 6 "	68,325.00	409,236.00	
Power House - Substructure	969,850.00		
Superstructure	690,300.00	1,660,150.00	
Hydraulic Equipment		1,268,000.00	
Electrical Equipment		3,250,000.00	
Miscellaneous		175,000.00	
Engineering and Contingencies - 25%		\$19,274,479.00	
Interest During Construction - 7 1/2%		4,818,620.00	
		1,445,586.00	
		\$25,538,685.00	

Note: If timbering be required in only half the length of tunnel work, the grand total would be reduced to \$24,913,085.00.

This estimate is based on the following unit costs:

Earth excavation at 35 cents per cubic yard.

Rock excavation at \$1.10 per cubic yard.

Tunnel at \$347.00 per lineal foot for section with timbering.

Tunnel at \$276.00 per lineal foot for section without timbering.

COPY

Queenston-Chippawa Power DevelopmentSummary of Cost
200,000 Horse-power Installation

November, 1917.

Combined Tunnel and Canal Project

Intake		\$ 780,460.00
Entrance Canal and Control Works		802,996.00
Tunnel - 37'-0", 13,300 lin.ft. (at \$347.00) Including Drain)		4,735,100.00
Canal - Rock Division No. 1	2,333,876.00	
Transition Rock to Whirlpool ..	52,482.00	
Whirlpool Division	782,953.00	
Transition Whirlpool to Rock ..	59,272.00	
Rock Division No. 2	986,810.00	
Forebay	<u>443,630.00</u>	4,659,019.00
Right-of-way		300,000.00
Highway Bridges - Chippawa Highway	84,060.00	
Station Harrison Street ..	44,610.00	
Station 297+30 Thorold St.	27,130.00	
Station 351+00 Victoria Ave.	<u>27,990.00</u>	183,790.00
Railway Bridges - N.St.C. & T. Arch	45,320.00	
G.T.R. (Wabash) Arch	43,760.00	
M.C.R. & G.T.R.	<u>98,120.00</u>	187,200.00
Gate House		273,000.00
Penstocks - Exciter Penstock	18,530.00	
No. 1 "	63,158.00	
No. 2 "	63,585.00	
No. 3 "	63,438.00	
No. 4 "	<u>66,000.00</u>	274,761.00
Power House - Substructure	788,850.00	
Superstructure	<u>460,300.00</u>	1,249,150.00
Hydraulic Equipment		1,264,000.00
Electrical Equipment		2,167,000.00
Miscellaneous		<u>160,000.00</u>
		\$17,026,476.00
Engineering and Contingencies - 25%		4,256,619.00
Interest During Construction - 7 1/2%		<u>1,276,986.00</u>
		\$22,560,081.00

COPY

Notary Public - H. J. ...
...

Notary Public - H. J. ...
...

Notary Public - H. J. ...
...

Note: Intake, Entrance Canal, Control Works, Tunnel and Canal are all for 300,000 horse-power. If timbering be required in only half the length of tunnel work, the grand total would be reduced to \$21,934,482.00.

This estimate is based on the following unit costs:

Earth excavation at 35 cents per cubic yard.

Rock excavation at \$1.10 per cubic yard.

Tunnel at \$347.00 per lineal foot for section with timbering.

Tunnel at \$276.00 per lineal foot for section without timbering.

COPY

Queenston-Chippawa Power DevelopmentSummary of Cost150,000 Horse-power Installation

November, 1917.

Combined Tunnel and Canal Project

Intake		\$ 780,460.00
Entrance Canal and Control Works		802,996.00
Tunnel -37'-0", 13,300 lin.ft. (at \$347.00) (Including Drain)		4,735,100.00
Canal -Rock Division No. 1	2,333,875.00	
Transition Rock to Whirlpool .	52,482.00	
Whirlpool Division	732,980.00	
Transition Whirlpool to Rock .	59,272.00	
Rock Division No. 2	986,310.00	
Forebay	<u>443,630.00</u>	4,659,019.00
Right-of-way		300,000.00
Highway Bridges - Chippawa Highway	84,060.00	
Station Harrison Street .	44,610.00	
Station 297+30 Thorold St.	27,130.00	
Station 351+00 Victoria Ave	<u>27,990.00</u>	183,790.00
Railway Bridges - N.St.C. & T. Arch	45,320.00	
G.T.R. (Wabash) Arch	43,760.00	
M.C.R. & G.T.R.	<u>98,120.00</u>	187,200.00
Gate House		219,504.00
Penstocks - Exciter Penstock	18,530.00	
No. 1 "	63,158.00	
No. 2 "	63,585.00	
No. 3 "	<u>63,488.00</u>	208,761.00
Power House -Substructure	698,350.00	
Superstructure	<u>345,300.00</u>	1,043,650.00
Hydraulic Equipment		885,000.00
Electrical Equipment		1,625,000.00
Miscellaneous		<u>140,000.00</u>
		\$15,770,480.00
Engineering and Contingencies - 25%		3,942,620.00
Interest During Construction - 7%		<u>1,162,786.00</u>
		\$20,895,886.00

Summary of Financial Statement

For the year ended 31st March 1964

£

100,000,000

100,000,000

100,000,000

100,000,000

100,000,000

100,000,000

100,000,000

100,000,000

100,000,000

100,000,000

100,000,000

100,000,000

100,000,000

100,000,000

100,000,000

Note: Intake, Entrance Canal, Control Works, Tunnel and Canal are all for 300,000 horse-power. If timbering be required in only half the length of tunnel work, the grand total would be reduced to \$20,270,267.00.

This estimate is based on the following unit costs:

Earth excavation at 35 cents per cubic yard.

Rock excavation at \$1.10 per cubic yard.

Tunnel at \$347.00 per lineal foot for section with timbering.

Tunnel at \$276.00 per lineal foot for section without timbering.

COPY

ESTIMATE NO. 2-A.Queenston-Chippewa Power DevelopmentSummary of Estimated Quantities and Cost
300,000 Horse-power InstallationCanal Project

January 3, 1919.

Total amount of Estimate No. 2 \$24,216,815.00

Additional rock excavation,

281,000 cu. yards at \$1.00 \$281,000.00

Concrete lining,

80,000 cu. yards at \$12.00 960,000.00

Channelling upper 10 feet of each side,

720,000 sq. ft. at 30 cents 216,000.00

Close drilling below channelled section,

3,062,000 sq. ft. at 10 cents 306,200.00

Total \$1,763,200.00

Less cost of completely channelling sides

as at first contemplated,

3,781,000 sq. ft. at 30 cents 1,134,300.00

Net additional cost \$ 628,900.00

Add 25% for engineering

and contingencies 157,200.00 786,100.00

Total capital cost \$25,102,915.00Capital cost per horse-power gained - $\frac{786,100}{37,000} = \21.25

QUEENSTON-CHIPTAWA RIVER DEVELOPMENTSummary of Estimated Cost by Hugh L. Cooper & Company

Main Project

August 7, 1920.

	CASE I		CASE II		CASE III	
	5 Units	9 Units	5 Units	9 Units	5 Units	9 Units
	\$	\$	\$	\$	\$	\$
Intake	3,359,093	3,359,093	581,640	581,640	604,053	604,053
Island River	1,831,434	1,831,434	644,996	1,170,357	1,289,071	1,920,170
Power Canal	22,912,732	22,912,732	22,864,311	22,487,182	25,685,602	26,022,763
Rebay	385,502	385,502	610,502	610,502	2,449,795	2,449,795
Green House	1,582,823	1,777,298	1,549,071	1,743,646	2,193,122	2,493,122
Outposts	1,173,985	1,672,573	1,173,985	1,672,573	1,364,766	2,533,850
Power House	5,116,005	8,020,424	5,116,005	8,020,424	6,125,120	10,582,987
Hydraulic Equip.	2,009,840	3,557,000	2,009,840	3,557,000	2,434,040	4,724,780
Electrical Equip.	4,752,160	8,417,360	4,752,160	8,417,360	5,668,460	11,166,260
Light-of-Way						
Idges	<u>1,534,023</u>	<u>1,534,023</u>	<u>1,534,023</u>	<u>1,534,023</u>	<u>1,534,023</u>	<u>1,534,023</u>
Total	44,657,600	53,667,543	40,236,535	49,994,710	49,348,055	64,061,806
Engineering and Overhead at 6%	<u>3,572,608</u>	<u>4,293,403</u>	<u>3,218,922</u>	<u>3,999,576</u>	<u>3,947,844</u>	<u>5,134,944</u>
Total	48,230,208	57,960,946	43,455,457	53,994,287	53,295,899	69,196,751
Interest Charges	<u>4,193,209</u>	<u>4,675,984</u>	<u>3,407,434</u>	<u>4,222,747</u>	<u>4,692,726</u>	<u>5,743,755</u>
Total	52,423,418	62,636,931	46,862,892	58,216,635	57,988,626	74,940,506
Total Disbursements	<u>14,000,000</u>	<u>14,000,000</u>	<u>14,000,000</u>	<u>14,000,000</u>	<u>14,000,000</u>	<u>14,000,000</u>
GRAND TOTAL	<u>66,423,418</u>	<u>76,636,931</u>	<u>60,862,892</u>	<u>72,216,735</u>	<u>71,988,626</u>	<u>88,940,506</u>

Notes:

Cents are omitted in all cases.

Interest Charges are compounded semi-annually at 6-1/2 per cent.

Total Disbursements are to May 1st, 1920, plus interest compounded annually to January 31st, 1923.

QUEENSTON-CHIPPAWA POWER DEVELOPMENTUnit Prices for Estimated Cost by Hugh L. Cooper & CompanyCanal Project

August 7, 1920.

ITEM	UNIT	INTAKE	WELLAND RIVER	POWER CANAL	FOREBAY	SCREEN HOUSE	PER-STOCKS	POWER HOUSE	TESTING WHIRLPOOL SECTION
		\$	\$	\$	\$	\$	\$	\$	\$
Steel Sheet Piling	ton	125.00	0.70	-	-	-	-	-	-
Puddle	c.y.	1.20	-	(3.50 &	-	-	-	-	-
Rock Excavation	c.y.	3.50	-	(5.50	Complete	-	3.50	3.50	-
Earth Excavation	c.y.	.65	.70	1.10	Complete	-	-	-	-
Concrete Plain	c.y.	15.00	15.00	14.00	14.00	-	16.00	15.00	*20.00
							in O. Dams		
Concrete Reinforced	c.y.	40.00	-	40.00	-	40.00	40.00	32.00	-
							in Foundations		
Structural Steel	lb.	.10	-	.10	-	.07½ & .10	.11½	-	-
O. I. Spacers	lb.	.15	-	-	-	-	-	-	-
Earth Fill	c.y.	.60	-	-	-	-	-	-	*.60
Riprap	c.y.	1.00	1.00	-	-	3.00	3.00	-	-
Rock Lining	-	-	-	.15	-	-	-	-	-
Gate Oper. Mach.	lb.	-	-	.40	-	-	-	-	-
Rock Fill	c.y.	-	-	.15	-	1.50	-	-	-
Anchor Rods	lb.	-	-	.20	.20	-	-	-	-
Buildings, Superstr.	c.f.	-	-	-	-	.40	-	.40	-
Tunnel Rock	c.y.	-	-	-	-	-	10.00	-	-
Tail Race Excavation	c.y.	-	-	-	-	-	-	5.50	-
Earth for Piers	c.y.	.65	-	-	-	-	-	-	-
Suction Dredging	-	.45	-	.45	-	-	-	-	-
Galleons, Installing Each	3000.00	-	-	-	-	-	-	-	-
" First Cost Total	40000.00	-	-	-	-	-	-	-	-
Dipper Dredging	c.y.	-	-	.80	-	-	-	-	-
Steam Shovel	-	-	-	1.10	-	-	-	-	-

Note:

* These refer to Hugh L. Cooper & Company's figures resulting from their suggested changes in construction methods.

QUINCY-CHIPPAWA POWER DEVELOPMENT

Explanation of Estimates of Cost by Hugh L. Cooper & Company

Canal Project

August 7, 1920.

Case I is given as the estimate of cost of the project as designed by the Hydro-Electric Power Commission engineers wherein Hugh L. Cooper & Company's quantities and unit prices have been applied, using 15,000 cubic feet per second of water.

Case II is an estimate of cost of the project wherein Hugh L. Cooper & Company have introduced modifications in design, in accordance with their letter of transmittal dated August 7th, 1920, applied their quantities and unit prices, and used a flow of 15,000 cubic feet per second.

Case III is the same as Case II, but using 20,000 cubic feet per second.

All estimates are of the cost to complete by January 1st, 1923.

Queenston-Chippawa Power DevelopmentSummary of Estimated Cost by Messrs. Stuart and Kerbaugh
250,000 Horse-power Installation
With Canal Flow at 15,000 c. f. s.Canal Project

September 30, 1920.

Section	Cost to Aug. 26, 1920	Remaining Cost	Grand Total
1-Intake	\$ 259,578.	\$ 1,340,003.	\$1,599,581.
2-Welland River	387,868.	974,823.	1,362,891.
3-43A- Canal	7,071,023.	16,294,033.	23,365,056.
4-Forebay	794,154.	116,000.	910,154.
5-Screen House	97,794.	976,300.	1,074,094.
6-Penstocks	38,828.	1,052,310.	1,091,138.
7-Power House	437,701.	1,560,000.	1,997,701.
8-Hydraulic Machinery	-	1,646,000.	1,646,000.
9-Right-of-Way	1,000,000.	-	1,000,000.
Miscellaneous	-	200,000.	200,000.
Bridges	909,000.	1,091,000.	2,000,000.
	<u>\$10,995,646.</u>	<u>\$25,250,469.</u>	<u>\$36,246,115.</u>
		Contingencies - 10%	<u>3,624,611.</u>
		Total Net Cost	<u>\$39,870,726.</u>
Estimate of Cost of Superstructure and Electrical			
Equipment up to L. T. Bus			<u>5,301,023.</u>
Estimated residue value of Plant and Stores on			
hand to finish			<u>4,700,000.</u>
		Total Investment	<u>\$49,871,759.</u>
Less: Possible Salvage recoverable - \$4,000,000.			
Receipts from Broken Stone - <u>2,600,000.</u>			<u>\$ 6,600,000.</u>
		Total Net Investment	<u>\$43,271,759.</u>
		Total Cost per H.P.	173.08

Note: For basis of this estimate see Appendix XV-b.

Queenston-Chippawa Power DevelopmentSummary of Estimated Cost by Messrs. Stuart and Kerbaugh
450,000 Horse-power Installation
With Canal Flow at 15,000 c. f. s.Canal Project

September 30, 1920.

Cost of 250,000 H. P. Installation with five units	\$45,271,759.00
Additional cost to install units Nos. 6 to 9	9,030,000.00
	<u>\$52,271,759.00</u>
Total Cost per H. P.	\$116.16

COPY

This estimate was based on the cost data of the work already done, and generally figured on basic prices as follows:

Earth excavation	\$0.70 per cubic yard,
Rock excavation	\$2.70 per cubic yard,
Plain concrete	\$14.50 per cubic yard,
Reinforced	\$25.00 per cubic yard.

Queenston-Chippawa Power DevelopmentSummary of Estimated Costs by Messrs. Stuart and Kerbauch
For Various Horse-power Capacities With Canal
Enlarged for Flow of 22,000 c. f. s.Canal Project

September 30, 1920.

250,000 Horse-power Installation

Estimated cost of 250,000 H.P. Installation
at 15,000 c. f. s. \$43,271,759.00

Estimated net cost to deepen rock section,
less receipts for broken stone 3,700,000.00

Total Cost \$46,971,759.00

COPY Total Cost per H. P. ... \$187.99

450,000 Horse-power Installation

Estimated cost of 450,000 H.P. Installation
at 15,000 c. f. s. \$52,271,759.00

Estimated net cost to deepen rock section,
less receipts for broken stone 3,700,000.00

Total Cost \$55,971,759.00

Total Cost per H. P. ... \$124.38

650,000 Horse-power Installation

Estimated cost of 650,000 H.P. Installation
at 22,000 c. f. s. with nine units \$67,871,759.00

Estimated additional cost of putting in
operation three more units 11,900,000.00

Total Cost \$67,871,759.00

Total Cost per H. P. ... \$102.83

Queenston-Chippawa Power DevelopmentSummary of Estimated Cost by Messrs. Stuart and Verbaugh
200,000 Horse-power Installation
Being a Revision of Estimate of September 30, 1920.Canal Project

December 15, 1921.

Estimate of September 30, 1920 \$43,271,759.

Estimate of excess cost over the September, 1920, estimate -

(See page C-53, Chapter C) - "wholly unforeseen items" 7,403,834.

(See page C-57, Chapter C) - "justifiably unforeseen items" 3,600,000.

Total \$54,275,593.

Total Cost per Horse-power \$180.92

THE UNIVERSITY OF CHICAGO
LIBRARY
540 EAST 57TH STREET
CHICAGO, ILL. 60637

1897

1897

1897

1897

1897

1897

1897

1897

1897

1897

Queenston-Chippawa Power DevelopmentEstimated Cost of Complete Project as now partly Constructed.Based on 1918 Unit PricesCanal Project

January 27, 1923.

Item	Hydraulic Dept.	Electrical Dept.	Total
Intake	1,130,236	-	1,130,236
Holland River	893,070	-	893,070
Canal	17,523,106	-	17,523,106
Forebay	948,172	-	948,172
Screen House	713,299	151,000	864,299
Power House	1,575,412	275,529	1,850,941
Equipment	1,430,000	3,765,737	5,195,737
Penstocks	565,067	-	565,067
Bridges	1,200,000	-	1,200,000
Right-of-Way	900,000	-	900,000
Miscellaneous	200,000	-	200,000
	<u>\$ 27,078,362</u>	<u>\$ 4,192,266</u>	<u>\$ 31,270,628</u>

Total Estimated Cost of Completed Project as now partly
constructed, with five units \$ 31,270,628

Queenston-Chippawa Power DevelopmentEstimated Cost of Complete Project as now partly Constructed.Based on 1916 Unit PricesCanal Project

January 27, 1923.

Details

Item	Quantity	Unit Cost	Cost	Total
<u>Intake.</u>				
Sheet Piling	187,090 ft.	1.10 ...	205,799	
Fill	139,120 cu.yds..	.25 ...	34,780	
Pumping	-	- ...	20,000	
Earth Excavation	617,067 cu.yds..	.50 ...	308,534	
Rock Excavation	25,470 cu.yds..	2.50 ...	63,675	
Earth Fill	81,000 cu.yds..	.20 ...	16,200	
Rip-rap	15,000 sq.yds..	1.00 ...	15,000	
Concrete	32,000 cu.yds..	10.00 ...	320,000	
Reinforcing Steel	960,000 lbs.....	.05 ...	48,000	
Cast Iron and Steel	140,000 lbs.....	.06 ...	8,400	
Gates - Intake	468,400 lbs.....	.07 ...	32,788	
Timber in Cribb	437,570 ft.....	60.00 ...	26,260	
Iron in Cribb	16,000 lbs.....	.05 ...	800	
Removal of Cofferdam			30,000	\$ 1,150,236

Welland River.

Earth Excavation	2,132,674 cu.yds..	.40 ...	853,070	
Rip-rap	25,000 cu.yds..	1.00 ...	25,000	
Concrete	1,500 cu.yds..	10.00 ...	15,000	\$ 893,070

Canal.

Dredging	1,856,070 cu.yds..	.40 ...	742,428	
Earth Excavation	9,651,557 cu.yds..	.50 ...	4,825,779	
Rock Excavation	3,941,247 cu.yds..	2.00 ...	7,882,494	
Concrete Lining and Walls	304,299 cu.yds..	12.00 ...	3,651,538	
Rip-rap and Rock Fill ...	968,028 cu.yds..	.50 ...	484,014	
Structural Steel and Gates	-	- ...	40,000	\$ 17,523,106

Carried Forward \$ 19,546,412

Canal ProjectDetails (Continued)

Item	Quantity	Unit Cost	Cost	Total
Brought Forward				\$ 19,546,412
<u>Forebay.</u>				
Earth Excavation	49,080 cu.yds..	.50 ...	24,540	
Rock Excavation	472,590 cu.yds..	1.75 ...	827,032	
Concrete and Gunite	6,440 cu.yds..	15.00 ...	96,800	\$ 948,172
<u>Screen House.</u>				
Earth Excavation	1,526 cu.yds..	.80 ...	1,221	
Rock Excavation	43,470 cu.yds..	2.50 ...	108,675	
Concrete, Reinforced	29,712 cu.yds..	15.00 ...	445,680	
Structural Steel, Racks and Gates	1,971,556 lbs.....	.08 ...	157,723	\$ 713,299
<u>Penstocks.</u>				
Rock Excavation	13,791 cu.yds..	8.00 ...	93,955	
Concrete)	18,919 cu.yds..	8.00 ...	151,352	
Facing Concrete)				
Steel	4,563,000 lbs.....	.07 ...	319,760	\$ 565,067
<u>Power House.</u>				
Talus Excavation	22,790 cu.yds..	.70 ...	15,953	
Rock Excavation	341,273 cu.yds..	2.50 ...	853,183	
Concrete	55,823 cu.yds..	12.00 ...	669,876	
Structural Steel	520,000 lbs.....	.07 ...	36,400	\$ 1,575,412
<u>Hydraulic Equipment.</u>				
Johnson Valves	-	-	800,000	
Draft Tubes	-	-	10,000	
Units, 5 Main and 2 Service	-	-	1,120,000	\$ 1,430,000
Right-of-Way	-	-	900,000	\$ 900,000
Miscellaneous	-	-	200,000	\$ 200,000
Bridges	-	-	1,200,000	\$ 1,200,000
				\$ 27,078,362

Queenston-Chippawa Power DevelopmentEstimated Cost of Completed Development as designed in 1917Based on 1916 Unit PricesCanal Project

January 27, 1923.

Item	Hydraulic Dept.	Electrical Dept.	Total
Intake	977,440	-	977,440
Welland River	1,026,785	-	1,026,785
Canal	14,085,725	-	14,085,725
Screen House	351,110	180,000	531,110
Penstocks	468,650	-	468,650
Power House	1,272,900	506,000	1,778,900
Equipment	1,768,000	3,795,000	5,563,000
Bridges	809,388	-	809,388
Right-of-Way	600,000	-	600,000
Miscellaneous	175,000	-	175,000
	<u>\$ 21,534,998</u>	<u>\$ 4,481,000</u>	<u>\$ 26,015,998</u>

Total estimated Cost of Completed Project as designed

in 1917, with five units \$ 26,015,998

Queenston-Chippawa Power DevelopmentEstimated Cost of Completed Development as designed in 1917.Based on 1916 Unit PricesCanal Project

January 27, 1923.

Details

Item	Quantity	Unit Cost	Cost	Total
<u>Intake.</u>				
Cofferdams	1980 lin.ft.	at \$92 ..	182,160	
Pumping			20,000	
Excavation	427,000 cu.yds.	at 50¢ ..	213,500	
Concrete	469,000 cu.yds.	at \$10 ..	469,000	
Reinforcing Steel	626,000 lbs.	at 5¢ ..	31,300	
Steel Plate	57,600 lbs.	at 7¢ ..	4,040	
Light House for Chippawa Light			8,000	
Sluice Gates			10,000	
Gates for Ship Channel			30,000	
Piling	13,250 lin.ft.	at 35¢ ..	4,640	
Lumber	80,000 f.b.m.	at \$60 ..	4,800	977,440

Holland River.

Dredging	2,053,000 cu.yds.	at 40¢	1,001,600	
Rip-rap	17,600 cu.yds.	at \$1	17,600	
Concrete	700 cu.yds.	at \$10	7,000	
Reinforcing Steel	11,700 lbs.	at 5¢	585	1,026,785

Canal.

Dredging	282,000 cu.yds.	at 40¢	112,800	
Earth Excavation	8,959,150 cu.yds.	at 50¢	4,479,575	
Rock Excavation	3,503,850 cu.yds.	at \$2	7,007,700	
Concrete	175,203 cu.yds.	at \$12	2,102,436	
Rip-rap	191,440 cu.yds.	at 60¢	114,864	
Structural Steel and Gates (2 Gates)			30,000	
Superstructure for Gates	144,000 cu.ft.	at 12¢	17,280	
Piling	20,000 lin.ft.	at 35¢	7,000	
Reinforcing Steel	4,281,400 lbs.	at 5¢	214,070	14,085,725

Carried Forward \$ 16,089,950

Canal Project

Details (continued)

Item	Quantity	Unit Cost	Cost	Total
Brought Forward				\$16,089,980
<u>Bridges</u>				809,388
<u>Right-of-Way</u>				600,000
<u>Gate House.</u>				
Rock Excavation	25,500 cu.yds.	at \$2.50	63,750	
Concrete, Reinforced	5,000 cu.yds.	at \$15	45,000	
Concrete, Plain	10,000 cu.yds.	at \$12	120,000	
Reinforcing Steel	320,000 lbs.	at 5¢	16,000	
Structural Steel and Racks ...	402,000 lbs.	at 8¢	32,160	
<u>Ice Chute.</u>				
Concrete	935 cu.yds.	at \$8	7,720	
Steel	164,000 lbs.	at 7¢	11,480	
Gates	5 at \$10,000 ea.		60,000	351,110
<u>Penstocks.</u>				
Tunnel Excavation	3,760 cu.yds.	at \$10	37,600	
Rock Excavation	11,500 cu.yds.	at \$5	57,500	
Steel Work	4,365,000 lbs.	at 7¢	305,550	
Concrete	8,500 cu.yds.	at \$6	68,000	468,650
<u>Power House Substructure.</u>				
Unwatering			50,000	
Talus Excavation	219,500 cu.yds.	at 70¢	153,650	
Rock Excavation	104,900 cu.yds.	at \$2.50	262,250	
Concrete in Substructure	66,000 cu.yds.	at \$12	792,000	
Reinforcing Steel	500,000 lbs.	at 5¢	15,000	1,272,900
<u>Hydraulic Equipment</u>				1,768,000
<u>Miscellaneous</u>				175,000
				<u>\$21,634,998</u>

Queenston-Chippawa Power DevelopmentEstimated Cost of Complete Project with Five UnitsCanal Project

January 29, 1923.

Hydraulic Department

Expenditures to March 31st, 1922	\$ 53,180,693
Estimated cost of completion of Units #1 to #5	3,981,114
Overhead expenses on above estimate	486,342
Interest accrued and not charged to operation	1,704,815

COPY

Electrical Department

Electrical machines and power house superstructure for Units #1 to #5	4,646,029
Screen house superstructure	371,187
Estimated cost of complete project with <u>five</u> units	\$ 64,370,180

Note: The residual value of the construction plant on the completion of #5 Unit is estimated at \$3,774,000, the balance of the construction plant cost being included in the above estimate.

Queenston-Chippawa Power DevelopmentEstimated Cost of Complete Project with Nine UnitsCanal Project

January 29, 1923.

Hydraulic Department

Expenditure to March 31st, 1922	\$ 53,180,693
Estimated cost of completion of Units #1 to #5	3,981,114
Overhead expenses on above estimate	486,342
Interest accrued and not charged to operation	1,704,815
Additional estimated cost, Unit #6	1,414,271
Additional estimated cost, Unit #7	1,495,441
Additional estimated cost, Unit #8	1,563,479
Additional estimated cost, Unit #9	1,633,996

COPY

Electrical Department

Electrical machines and power house superstructure for Units #1 to #5	4,645,029
Screen House superstructure	371,187
Estimated cost electrical machine, Unit #6	1,000,000
Screen House superstructure for Unit #6	20,000
Estimated cost electrical machine, Unit #7	1,000,000
Screen House superstructure for Unit #7	60,000
Estimated cost electrical machine, Unit #8	1,000,000
Screen House superstructure for Unit #8	60,000
Estimated cost electrical machine, Unit #9	1,000,000
Screen House superstructure for Unit #9	60,000

Estimated cost of complete project with nine units \$ 74,877,367

Note: The residual value of the construction plant on the completion of #9 Unit is estimated at \$3,041,100, the balance of the construction plant cost being included in the above estimate.

Queenston-Chippawa Power DevelopmentEstimated Cost of Complete Project with Ten UnitsCanal Project

January 29, 1923.

Estimated cost to complete project with nine units	\$ 74,677,367
Hydraulic Department, estimated cost of #10 Unit	
and cleaning up	4,641,647
Electrical Department, estimated cost of #10 Unit	1,410,000
	<hr/>
Estimated cost of complete project with <u>ten</u> units	\$ 80,729,014
	<hr/> <hr/>

COPY

Note: The residual value of the construction plant on the completion of #10 Unit is estimated at \$2,487,100, the balance of the construction plant cost being included in the above estimate.

WALTER J. FRANCIS & COMPANY
1000 N. 1st St. N.W., Wash., D.C.
Tel. 1-200-455-1100

WALTER J. FRANCIS & COMPANY
1000 N. 1st St. N.W., Wash., D.C.
Tel. 1-200-455-1100
WALTER J. FRANCIS & COMPANY
1000 N. 1st St. N.W., Wash., D.C.
Tel. 1-200-455-1100
WALTER J. FRANCIS & COMPANY
1000 N. 1st St. N.W., Wash., D.C.
Tel. 1-200-455-1100

COPY

WALTER J. FRANCIS & COMPANY
1000 N. 1st St. N.W., Wash., D.C.
Tel. 1-200-455-1100
WALTER J. FRANCIS & COMPANY
1000 N. 1st St. N.W., Wash., D.C.
Tel. 1-200-455-1100

COPY

WILMINGTON-CHILMARK

Schedule 1

Summary of Expenditures and Accrued Liabilities, together

CASH PAYMENTS.

Total expenditure on Hydraulic Works and Generating Plant to March 31st, 1922

ACCRUED LIABILITIES.

Interest accrued but unpaid for 5 months ending March 31st, 1922

Loss estimated net revenue obtained from operation of Plant to March 31st,

Commitments on Contracts to March 31st, 1922

Contingent Liabilities as at March 31st, 1922

Total Cash Payments, Accrued Liabilities, Commitments on Contracts and
Contingent Liabilities to March 31st, 1922

ALLOCATED.

Against Permanent Works - Schedule 2 -

Construction Plant and Miscellaneous Operating Expenses carried forward
as part of costs of completing work - Schedule 3 -

Stores on hand - Schedule 4 -

Head Office Expenses together with Interest paid to October 31st, 1921
plus Interest accrued but unpaid at this date, for 5 months ending
March 31st, 1922

Less amount charged against permanent works as an overhead - Schedule 5 -

Less Engineering Costs distributed in excess of expenditures - Schedule 6

Add Commitments on Contracts to March 31st, 1922, not allocated

and Contingent Liabilities as at March 31st, 1922

POWER DEVELOPMENT

with allocation of same, as at March 31st, 1922.

.....	\$ 60,826,061.52	
... \$ 1,549,125.34		
... <u>192,975.70</u> ...	\$ 1,356,149.64	
.....	1,170,918.67	
.....	<u>43,676.27</u>	<u>2,570,744.58</u>
.....		\$ <u>63,396,805.90</u>
.....	56,795,126.16	
.....	3,054,422.65	
.....	1,626,560.73	
... 7,654,169.51		
... <u>6,943,566.69</u>	<u>710,602.62</u>	
	62,156,712.16	
.....	<u>4,501.20</u>	
	62,152,210.96	
.....	1,170,918.67	
.....	<u>43,676.27</u> \$	<u>63,396,805.90</u>

COPY



QUEENSTON-CHIPPAN

Schedule 2

Allocation of Expenditures

Item	
Intake Works	
River Improvements	
Ice and Log Chutes	
Penstocks, including work on Escarpment	
Power House - General	
Power House - Substructure	
Power House - Machinery and Miscellaneous Supply Systems	
Power House, Office Houses - Permanent	
Turbines and Governors - Main	
Bridges, Trestles, Culverts and Roadways	
Forebay	
Headworks - General	
Headworks - Substructure	
Headworks - Superstructure	
Elevator Shaft and Tunnels	
Permanent Railways	
Right-of-Way	
Canal	
Total Cost of Hydraulic Construction Works	
Generating Station Equipment and portion of Power House Superstructure	

COPY

Overhead comprises Construction Plant Operation, Earth and Ro
Expense, Engineering and Administrative Expenses and Interest

POWER DEVELOPMENTagainst Permanent Works

Material	Labour	# Overhead	Total
\$ 182,874.82	\$ 235,277.29	\$ 629,650.20	\$ 1,045,782.31
195,726.26	246,914.72	616,448.15	1,059,089.13
55,108.15	14,876.82	20,068.08	70,075.05
589,874.64	142,419.96	273,825.85	1,006,120.45
133,987.50	498,067.23	751,400.84	1,383,405.57
547,580.65	416,294.52	652,541.04	1,596,356.21
389,319.40	29,269.12	55,677.09	424,205.61
2,858.46	7,826.98	5,265.50	15,970.69
1,114,169.62	41,974.96	159,406.93	1,315,551.51
820,946.53	742,753.09	762,637.02	2,326,336.64
228,908.60	292,034.02	750,391.21	1,271,354.45
74,355.42	93,023.56	52,326.05	219,683.13
600,639.39	345,544.47	474,319.77	1,420,503.63
92,660.30	46,026.36	49,421.76	188,108.44
10,460.68	44,714.48	43,049.09	98,224.25
-	-	200,000.00	200,000.00
1,490,859.08	-	Cr. (340.93)	1,490,518.15
6,007,719.16	7,821,594.79	24,855,750.63	30,685,064.58
\$ 12,473,916.66	\$ 11,018,615.04	\$ 30,331,858.90	\$ 53,824,390.60
2,215,612.06	306,395.49	446,728.01	2,970,735.56
\$ 14,689,528.72	\$ 11,327,010.53	\$ 30,778,586.91	\$ 56,795,126.16

COPY

QUINCY-CHILPAN

Schedule 3

Allocation of Construction Plant and

Item

Material
and PlantCONSTRUCTION PLANT.

Construction Plant, Machinery and Small Tools	\$ 9,382,487.02
Temporary Buildings	1,278,397.40
Construction Railways	2,620,441.67
Construction Roadways	93,630.58
Power, Light and Telephone Lines	767,559.02

COPY

\$ 14,142,215.69

MISCELLANEOUS OPERATING EXPENSES.

Water and Sanitary Systems - Temporary	21,582.47
Compressed Air System Operation	3,590.93
Construction Plant Maintenance	2,478,743.64
Auxiliary Plant Operation	2,149,499.88
Tests and Inspection	9,283.10
Salvaging and overhauling of Plant and Material (other than Stores) for the purpose of re-sale, Balance of Cost to March 31st, 1922	-

\$ 16,804,915.72

Statement of

Schedule 4


Stores on hand March 31st, 1922

POWER DEVELOPMENTMiscellaneous Operating Expenses

Labour		Total	Charged against Permanent Works to March 31st, 1922	Carried forward against cost of completion of work and for salvage
...	\$ 959,728.08	\$ 10,342,215.10	\$ 8,060,763.41	\$ 2,281,451.69
...	651,270.66	1,929,368.06	1,776,606.97	150,761.09
...	758,111.44	3,378,553.11	2,985,715.95	394,837.16
...	56,895.64	130,526.22	131,258.00	Cr. 711.76
...	95,242.95	862,801.97	731,022.83	131,779.14
...	\$ 2,501,248.77	\$ 16,643,464.45	\$ 13,685,347.16	\$ 2,958,117.30
...	45,551.75	66,934.22	66,934.22	-
...	534.38	4,115.31	-	4,115.31
...	1,784,236.42	4,262,980.06	4,262,980.06	-
...	3,360,069.27	5,509,569.16	5,525,004.67	15,435.51
...	29,416.43	37,701.53	36,728.62	972.91
...	106,652.64	106,652.64	-	106,652.64
\$ 7,826,501.66		\$ 26,631,417.39	\$ 23,576,994.73	\$ 3,054,422.65

Stores on hand

..... \$ 1,626,560.73



UNION-CANAL

Schedule 5

Allocation of Head Office

Item	Total Expense to March 31st, 1922
Administration Charges	\$ 1,177,607.03
Interest during Construction	5,947,282.10
Preliminary Surveys	43,502.69
Insurance and Taxes	379,365.36
Business and Legal	14,386.19
Head Office Engineering Expenses	40,395.72
Expenses securing Labour	39,202.01
Postage, Telephone and Telegraph	12,630.21
	<u>\$ 7,654,169.31</u>

Summary.

Total expenditure to March 31st, 1922	
Charged as Overhead in work to March 31st, 1922	
Add undistributed Interest	\$ 716,246.69
Less items distributed in excess of expenditures	<u>5,644.27</u>

POWER DEVELOPMENTExpenses and Interest

Written off as an Overhead	Expenses Carried Forward against costs of completion of work	Interest
... \$ 1,181,253.64	Cr. \$ 3,646.61	-
... 5,251,036.21	-	716,246.89
... 43,302.69	-	-
... 381,588.38	Cr. 2,223.02	-
... 14,366.19	-	-
... 40,076.22	Dr. 517.50	-
... 39,202.01	-	-
... 12,722.35	Cr. 92.14	-
\$ 6,943,566.69	Cr. \$ 5,644.27	\$ 716,246.89

..... \$ 7,654,169.31

..... \$ 6,943,566.69

..... 710,602.62 \$ 7,654,169.31

UNRESTRICTED

Schedule 6

Allocation of

Item

Head Office Engineering and Superintendence
Field Office Engineering and Superintendence
Head Office and Field - Designing
Engineering, Timekeeping and Accounting
Surveys before and during Construction
Blue Prints and Photographs
Maintenance and Repairs to Instruments
Field Office Furniture and Equipment
Stationery Supplies for Field Office
Field Office Maintenance, Fuel, etc.
Camp and Field Equipment
Police Protection
Fire Protection

Summary.

Costs to March 31st, 1922
Charged as Overhead to March 31st, 1922
Deduct items distributed in excess of expenditures

POWER DEVELOPMENTEngineering Costs

Expended to March 31st, 1922		Written off as an Overhead to March 31st, 1922		Expenses Carried Forward against costs of completion of work
\$	251,574.27	\$	250,171.18	Cr. \$ 6,596.91
	999,532.82		997,782.66	1,750.16
	260,662.89		257,753.77	2,929.12
	305,749.15		308,653.38	Cr. 2,884.23
	75,430.23		74,885.69	Cr. 655.46
	50,419.10		29,459.99	959.11
	7,100.89		7,100.89	-
	40,393.91		40,471.17	Cr. 77.26
	20,699.54		20,625.51	74.03
	50,445.36		50,436.13	9.23
	103.19		103.19	-
	1,726.90		1,726.89	.01
	57,155.95		57,164.95	Cr. 9.00
\$ 2,058,994.20		\$ 2,063,495.40		Cr. \$ 4,501.20

..... \$ 2,058,994.20

..... \$ 2,063,495.40

..... 4,501.20 \$ 2,058,994.20

